

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103 -
Revised 10-1-78

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
B-1113-1	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator		8. Farm or Lease Name
TEXACO Inc.		Central Vacuum Unit
3. Address of Operator		9. Well No.
P. O. Box 728, Hobbs, New Mexico 88240		162
4. Location of Well		10. Field and Pool or Wildcat
UNIT LETTER <u>D</u> <u>760</u> FEET FROM THE <u>North</u> LINE AND <u>484</u> FEET FROM		Vacuum Grayburg
THE <u>West</u> LINE, SECTION <u>6</u> TOWNSHIP <u>18-S</u> RANGE <u>35-E</u> NMPM.		San Andres
15. Elevation (Show whether DF, RT, GR, etc.)		12. County
3984' (GR)		Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:


PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TOTAL DEPTH 2737'
16" OD 65# H-40 CSG SET @ 350'
11 3/4" OD 42# H-40 CSG SET @ 1482'

1. RAN 2725' (64 JTS.) 8 5/8" OD 32# S-80 & J-55 CASING AND SET @ 2737'.
2. CEMENTED 1ST STAGE W/400 SX. 50-50 POZMIX AND CLASS 'H' CEMENT CONTAINING 9# SALT AND 1/4# FLOCELE PER SACK. FOLLOW W/200 SX. CLASS 'H' CEMENT CONTAINING 2% CACL.
3. OPEN DV TOOL @ 1512' AND CEMENT 2ND STAGE W/450 SX. CLASS 'H' CEMENT CONTAINING 2% CACL. CEMENT CIRCULATED. JOB COMPLETE 12:45 PM, 8-6-83. WOC IN EXCESS OF 18 HRS.
4. TESTED 8 5/8" CASING W/1000# FOR 30 MINUTES, 6:00 - 6:30 PM, 8-8-83. TESTED OK. JOB COMPLETE 6:30 PM, 8-8-83.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED 	TITLE Asst. Dist. Mgr.	DATE AUG 8 1983
APPROVED BY	TITLE	DATE
ORIGINAL SIGNED BY JERRY SEXTON DISTRICT 1 SUPERVISOR		AUG 11 1983

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED
AUG 10 1983
C. G. D.
HOBBS OFFICE