

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
3-1113-1	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator		8. Farm or Lease Name
TEXACO Inc.		Central Vacuum Unit
3. Address of Operator		9. Well No.
P. O. Box 728, Hobbs, New Mexico 88240		162
4. Location of Well		10. Field and Pool, or Wildcat
UNIT LETTER <u>D</u> , <u>760</u> FEET FROM THE <u>North</u> LINE AND <u>484</u> FEET FROM		Vacuum Grayburg
THE <u>West</u> LINE, SECTION <u>6</u> TOWNSHIP <u>18-S</u> RANGE <u>35-E</u> NMPM.		San Andres
15. Elevation (Show whether DF, RT, GR, etc.)		12. County
3984' (GR)		Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TOTAL DEPTH 1482'
16" OD 65# H-40 CSG SET @ 350'.

- Ran 1467' (36 jts.) 11 3/4" OD 42# H-40 Csg & Set @ 1482'.
- Cemented W/1000 sx. Class 'H' 50-50 Pozmix containing 5# gilsonite, 1# Flocele, & 2% C per sack. Cement circulated. Job complete 8:15 PM, 4-9-83.
- Perf. 11 3/4" Csg W/1-JS @ 1300'. Set Cement retainer @ 1248'. Cemented perf. @ 1300 W/125 sx. Class 'H' Cement containing 2% CaCl. Cement circulated. Squeezed addl. 75 Class 'H' Cement containing 2% CaCl. Job complete 5:00 AM, 4-12-83. WOC in excess of 18 Hrs.
- Tested 11 3/4" Csg to 1200# for 30 minutes, 4:45 = 5:15 PM, 4-13-83. Tested OK. Job complete 5:15 PM, 4-13-83.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE Asst. Dist. Mgr. DATE 4-15-83

ORIGINAL SIGNED BY JERRY SEXTON
DISTRICT I SUPERVISOR

APPROVED BY _____ TITLE _____ DATE APR 20 1983

CONDITIONS OF APPROVAL, IF ANY: