

C CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 12-1-

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease
State ☒ Fee ☐
5. State Oil & Gas Lease No.
B-1258-1

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL <input checked="" type="checkbox"/> WELL GAS <input type="checkbox"/> WELL OTHER- 2. Name of Operator TEXACO Inc. 3. Address of Operator P. O. Box 728, Hobbs, New Mexico 88240 4. Location of Well UNIT LETTER E 990 FEET FROM THE West LINE AND 2080 FEET FROM THE North LINE, SECTION 12 TOWNSHIP 18-S RANGE 34-E N.M.P.M. 15. Elevation (Show whether DF, RT, GR, etc.) 4000' (GR)	7. Unit Agreement Name - 8. Farm or Lease Name New Mexico 'AE' St. 9. Well No. 26 10. Field and Pool, or Wildcat Vacuum Abo Reef 12. County Lea
--	--

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER ADDL PERFS IN ABO ZONE <input checked="" type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. RIGGED UP. PULL RODS AND PUMP. INSTALL BOP. PULL TUBING.
2. PERFORATE 5 1/2" CSG W/2-JSPF @ 8558', 62', 66', & 8578'.
3. SET PKR @ 8490'. FRAC PERFS 8558'-8820' W/30,000 GALS X-LINK 15% HCL NEFE ACID, 27,000# 100 MESH SAND IN 5-STAGES USING 500# ROCK SALT BETWEEN STAGES ONE (1) AND TWO (2) AND 1000# ROCK SALT BETWEEN STAGES TWO (2) AND THREE (3).
4. INSTALL PUMPING EQUIPMENT. TEST AND PLACE ON PRODUCTION.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Eddie W. Seny TITLE Asst. Dist. Mgr. DATE 6-28-84
APPROVED BY Oil & Gas Inspector TITLE DATE JUN 29 1984
CONDITIONS OF APPROVAL, IF ANY: