

OIL CONSERVATION DIVISION  
P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease  
State ☐ Fee ☒  
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT - I" (FORM C-101) FOR SUCH PROPOSALS.

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Injection Well	7. Unit Agreement Name
2. Name of Operator Amoco Production Company	8. Farm or Lease Name South Hobbs (GSA) Ut. Coop
3. Address of Operator P. O. Box 68, Hobbs, New Mexico 88240	9. Well No. 6
4. Location of Well SL/BHL UNIT LETTER E 1950/1330 FEET FROM THE North LINE AND 535/25 FEET FROM THE West LINE, SECTION 34 TOWNSHIP 18-S RANGE 38-E NMPM.	10. Field and Pool, or Wildcat Hobbs GSA
15. Elevation (Show whether DF, RT, GR, etc.) 3637.1' GL	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled to a total depth of 4444'. On 10-6-83, ran 5-1/2" 15.5# K-55 casing and set at 4444'. Cemented first stage with 50 bbl of 100% POZ-Mix and 350 sx class H neat. Opened DV tool and circulated out 50 bbl POZ-Mix and 35 sx of cement. Cemented second stage with 950 sx class H neat and 400 sx class H with 2% CaCl. Circulated out 85 sx of cement. Rig released 5:00 pm, 10-7-83. Drill out and pressure test will be performed by completion unit.

0+4-NMOCD, H 1-HOU, R. E. Ogden, Rm 21.150 1-F. J. Nash, HOU Rm 4.206 1-CMH 1-Texaco  
1-Shell 1-Sun 1-Petro Lewis

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Charles M. Herring TITLE Administrative Analyst DATE 10-11-83  
ORIGINAL SIGNED BY EDDIE SEAY  
OIL & GAS INSPECTOR  
APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE OCT 14 1983  
CONDITIONS OF APPROVAL, IF ANY:

RECEIVED  
OCT 13 1983  
O.C.D.  
HOBBS OFFICE