

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.B.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-75

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Free <input checked="" type="checkbox"/>
5. State City & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT - 1" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator Amoco Production Company		8. Farm or Lease Name South Hobbs (GSA) Unit
3. Address of Operator P. O. Box 68, Hobbs, New Mexico 88240		9. Well No. 129
4. Location of Well SL/BHL UNIT LETTER M 100/10 FEET FROM THE South LINE AND 900/1310 FEET FROM THE West LINE, SECTION 34 TOWNSHIP 18-S RANGE 38-E NMPM.		10. Field and Pool, or Wildcat Hobbs GSA
15. Elevation (Show whether DF, RT, GR, etc.) 3618.9' GL		12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

The subject well was spud 10-22-83 and drilled to a total depth of 38'. Set 14" conductor pipe and cemented with 2-1/2 yards of Redi-Mix. Moved in and rigged up Cactus Rig #67. Began continuous drilling operations 10-23-83 with a 12-1/4" bit. Drilled to a total depth of 1647'. On 10-25-83, ran 8-5/8" 24# K-55 casing and set at 1642'. Cemented casing with 875 sx class C cement with 1% CaCl. Circulated out 44 sx of cement. WOC 18 hrs. Pressure tested casing 850 psi for 30 min. Held OK. Reduced bit to 7-7/8" and resumed drilling.

O+5-NMOCD, H 1-HOU, R. E. Ogden, Rm 21.150 1-F. J. Nash, HOU Rm 4.206 1-CMH 1-Texaco
1-Shell 1-Sun 1-Petro Lewis

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Charles M. Herring TITLE Administrative Analyst DATE 10-28-83

ORIGINAL SIGNED BY JERRY SEXTON

APPROVED BY DISTRICT 1 SUPERVISOR TITLE DATE NOV 1 1983

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED

OCT 31 1983

C. C. T.
HOBBS OFFICE