

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form O-103
Revised 10-1-75

API #30-025-28414

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM O-101) FOR SUCH PROPOSALS.)

5a. Indicate Type of Lease
State ☒ Fee ☐
5. State Oil & Gas Lease No.

1. CIL WELL ☒ GAS WELL ☐ OTHER ☐
2. Name of Operator
SHELL WESTERN E&P INC.
3. Address of Operator
P. O. BOX 991, HOUSTON, TEXAS 77001
4. Location of Well
UNIT LETTER A, 1200 FEET FROM THE NORTH LINE AND 206 FEET FROM THE EAST LINE, SECTION 24 TOWNSHIP 18-S RANGE 37-E BLKPM.
5. Elevation (Show whether DF, RT, GR, etc.)
3661.6' GL 3671.6' DF
6. Unit Agreement Name
N. HOBBS (G/SA) UNIT
7. Field or Lease Name
SECTION 24
8. Well No.
413
9. Field and Pool, or Widened
HOBBS (G/SA)
10. County
LEA

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPER. ☐	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOBS ☐	OTHER <u>SQUEEZED SAN ANDRES 4104' - 4123'</u> ☒

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- 12-31-84: Pulled production equipment. Retrieved RBP @ 4135'. Set a CIBP @ 4135'.
- 1-02-85: Set a cmt retainer @ 4033'. Squeezed San Andres perf's 4104' - 4123' w/50 sx Class "C" cmt w/.2% Halad-4 + 2% CaCl₂. Circ'd 5 bbls cmt to pit. Pressure tested csg to 500 psi, held OK.
- 1-03 to 1-04-85: Tagged TOC @ 4025'. Drilled cmt from 4025' - 4033'. Drilled out cmt retainer @ 4033'. Drilled cmt 4034' - 4135'. Circ'd hole clean. Tested squeezed perf's 4104' - 4123' w/500 psi, held OK. Drilled CIBP @ 4135' and pushed to 4348'. Set a RBP @ 4175'.
- 1-05-85: Installed production equipment and returned well to production.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

Signed Eddie Seay - A. J. FORE TITLE SUPERVISOR REG. & PERMITTING DATE MAY 1, 1985
ORIGINAL SIGNED BY EDDIE SEAY OIL & GAS INSPECTOR MAY 6 1985
APPROVED BY _____ TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY:

RECEIVED

MAY 6 1985

O.C.D.
HOBBS OFFICE