

C.L. CONSERVATION DIVISION  
P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. B-1113-1	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Monitor Well		7. Unit Agreement Name Central Vacuum Unit
2. Name of Operator TEXACO Inc.		8. Farm or Lease Name Central Vacuum Unit
3. Address of Operator P. O. Box 728, Hobbs, New Mexico 88240		9. Well No. Monitor Well #1
4. Location of Well UNIT LETTER <u>D</u> <u>1074'</u> FEET FROM THE <u>North</u> LINE AND <u>388</u> FEET FROM THE <u>West</u> LINE, SECTION <u>6</u> TOWNSHIP <u>18-S</u> RANGE <u>35-E</u> NMPM.		10. Field and Pool, or Wildcat Vacuum
15. Elevation (Show whether DF, RT, GR, etc.) 3985' (GR)		12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TOTAL DEPTH 1470'  
13 3/8" OD 48# H-40 CSG SET @ 350'

1. RAN 1455' (37 JTS) 8 5/8" OD 24# K-55 CASING AND SET @ 1470'.
2. CEMENTED W/ 900 SX 50-50 POZMIX-H CEMENT CONTAINING 5# GILSONITE, 1/4# FLOCELE AND 2% CACL PER SACK. FOLLOW W/ 200 SX CLASS H CEMENT. CEMENT CIRCULATED. JOB COMPLETE 6:45 PM, 10-12-83. WOPC IN EXCESS OF 18 HRS.
3. TESTED 8 5/8" CASING TO 2000# FOR 30 MINUTES, 6:00-6:30 PM, 11-21-83. TESTED OK. JOB COMPLETE 6:30 PM, 11-21-83.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>Jerry Sexton</u>	TITLE <u>Asst Dist Mgr</u>	DATE <u>12-13-83</u>
ORIGINAL SIGNED BY JERRY SEXTON DISTRICT 1 SUPERVISOR		
APPROVED BY _____	TITLE _____	DATE _____
CONDITIONS OF APPROVAL, IF ANY:		

DEC 16 1983