

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO. 30-025-28790
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No. LG-3425
7. Lease Name or Unit Agreement Name Compton State
8. Well No. 1
9. Pool name or Wildcat Airstrip Bone Springs
10. Elevation (Show whether DF, RKB, RT, GR, etc.) 3984.5' GR

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	2. Name of Operator YATES PETROLEUM CORPORATION
3. Address of Operator 105 South Fourth Street - Artesia, NM 88210	4. Well Location Unit Letter C : 330 Feet From The North Line and 1980 Feet From The West Line Section 35 Township 18S Range 34E NMPM Lea County
10. Elevation (Show whether DF, RKB, RT, GR, etc.) 3984.5' GR	

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☒
CASING TEST AND CEMENT JOB ☐
OTHER: ☐

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1-21-23-95 - NOTE: Notified Paul w/OCD - Hobbs on setting bridge plug. Rigged up wireline. RIH w/bailer and tagged CIBP at 9110'. RIH w/5-1/2" CIBP and set at 8010' and capped with 35' of cement. Rigged down wireline. RIH w/tubing to 7950'. Spotted 120 bbls plug mud from 7950-3000'. POOH with tubing. Shut down for night.
1-24-95 - NOTE: Notified Paul w/OCD - Hobbs on setting cement plugs. Nipped down BOP and wellhead. Rigged up welder. Welded 5-1/2" pull nipple. Rigged up casing jacks and pulled slips. Took casing stretch - estimate free point at 4030'. Rigged up welder. Cut off 5-1/2" pull nipple. Nipped up BOP and wellhead. RIH with tubing to 7300'. Mix and pump 25 sacks Class C cement from 7300-7050' (in 5-1/2" casing). POOH with 2-7/8" tubing. Rigged up wireline. Perforated 4 holes at 5352'. Rigged down wireline. Picked up 5-1/2" packer. RIH w/tubing to 5250' and set packer. Established injection rate. Released packer. POOH with tubing and packer. RIH w/5-1/2" cement retainer and set at 5250'. Shut down for night.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Rusty Klein TITLE Production Clerk DATE 2-6-95
TYPE OR PRINT NAME Rusty Klein TELEPHONE NO. 505-748-1471

(This space for State Use)

APPROVED BY

TITLE

DATE

MAR 24 1995