

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPL
(Other instructions
verse side)

Form approved.
Budget Bureau No. 1004-0135
Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.

NM 0245247

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1.

OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Manzano Oil Corporation

3. ADDRESS OF OPERATOR

P.O. Box 571, Roswell, New Mexico 88201

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*

See also space 17 below.)
At surface

660' FSL and 2130' FWL Section 25, T-18S, R-33E

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Edith Federal

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Undes EK Bone Springs

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 25, T-18S, R-33E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3864.4'

12. COUNTY OR PARISH

Lea

13. STATE

N.M.

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) Setting production casing

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

8-29-84 Spudded 17½" hole at 9:00 PM
8-30-84 Ran and cemented 362' 13 3/8" casing. See previous report.
9-05-84 Ran and cemented 3665' 8 5/8" casing. See previous report.
9-30-84 Ran and cemented 10,566' 5 1/2" casing as follows:

52 jts. 2056' 23# N80 Lt&C 8rd thrd.
77 jts. 3093.14' 20# N80 Lt&C 8rd thrd.
8 jts. 293.46' 17# N80 Lt&C 8rd thrd.
76 jts. 3186.43' 20# N80 Lt&C 8rd thrd.
50 jts. 1927.58' 23# N80 Lt&C 8rd thrd.
263 jts. 10566.71'

Cemented with 650 sacks 50-50 poz-mix, Class H cement with 2% gel, .6 of 1% Halad 22 and 3# KCL per sack. Plug down 4:15PM 9-30-84. Pressured plug to 1500#. Calculate fill 3400' using 30% excess. Top cement calculated at 7166'±.

18. I hereby certify that the foregoing is true and correct

SIGNED

Charles W. Hicks

TITLE

Vice-President

DATE

10-4-84

(This space for Federal or State office use)

APPROVED BY

SWQ

TITLE

DATE

CONDITIONS OF APPROVAL 001 9 1984

Carlsbad

NEW MEXICO

*See Instructions on Reverse Side