

UNITED STATES DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT
NEW MEXICO
HOBBS

Form approved
Budget Bureau No. 1004-0135
Expires August 31, 1985

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐	7. UNIT AGREEMENT NAME N. HOBBS (G/SA) UNIT
2. NAME OF OPERATOR SHELL WESTERN E&P INC.	8. FARM OR LEASE NAME SECTION 30
3. ADDRESS OF OPERATOR P O BOX 691 HOUSTON TX 77001	9. WELL NO. 444
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface 215' FSL & 1255' FEL	10. FIELD AND POOL, OR WILDCAT HOBBS (G/SA)
14. PERMIT NO. NA	11. SEC. T. R. M. OR BLK. AND SURVEY OR AREA SEC. 30, T18S, R38E
15. ELEVATIONS (Show whether OF, TO, OR, ETC.) 3644.5' GL	12. COUNTY OR PARISH LEA
	13. STATE NEW MEXICO

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐
FRACTURE TREAT ☐
SHOOT OR ACIDIZE ☐
REPAIR WELL ☐
(Other) ☐

PULL OR ALTER CASING ☐
MULTIPLE COMPLETION ☐
ABANDON* ☐
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐
FRACTURE TREATMENT ☐
SHOOTING OR ACIDIZING ☐
(Other) ☒ COMPLETED AS A PRODUCER
REPAIRING WELL ☐
ALTERING CASING ☐
ABANDONMENT* ☐

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

- 3-14-85: Perforated San Andres from 4112' - 4270' (2 JSPF, 28 holes).
- 3-15-85: Cleaned out to 4326'. Acidized perf's 4112' - 4270' w/4200 gals 15% HCl-NEA.
- 3-18-85: Installed production equipment and started well to pump.
- 3-23-85: In 24 hrs well pumped 0 BO + 0 MCFG + 788 BW.
- 3-29-85: Set a 7" CIBP @ 4140'.
- 3-30-85: Set a 7" CIGR @ 4008'. Squeezed perf's 4112' - 4131' w/200 sx Class "C" cmt + .2% Halad-4 + 2% CaCl₂. WOC 24+ hrs.
- 4-02 to 4-03-85: Drilled out CIGR 4008' to 4009'. Drilled out cmt 4009' to 4140' (top of CIBP). Circ'd hole clean. Pressure tested squeeze to 500 psi, held OK. Reperforated San Andres 4124' - 4131' (2 JSPF, 4 holes). Cleaned out to 4140'. Acidized perf's 4124' - 4131' w/600 gals 15% HCl-NEA.
- 4-04-85: Installed production equipment and started well to pump.

18. I hereby certify that the foregoing is true and correct

SIGNED A. J. FORE

TITLE SUPERVISOR REG. & PERMITS

DATE MAY 3, 1985

(This space for Federal or State office use)

APPROVED BY ACCEPTED FOR RECORD
CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

MAY 10 1985

*See Instructions on Reverse Side

CARLSBAD, NEW MEXICO