

UNITED STATES OF AMERICA
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT
N. M. OIL CONS. COMMISSION
SUBMIT IN TRIPLICATE
(Other instructions on reverse side)
NOTES NEW MEXICO 88240

Form approved
Budget Bureau No. 1004-0135
Expires August 31, 1985

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐	7. UNIT AGREEMENT NAME N. HOBBS (G/SA) UNIT
2. NAME OF OPERATOR SHELL WESTERN E&P INC.	8. FARM OR LEASE NAME SECTION 30
3. ADDRESS OF OPERATOR P.O. BOX 991 HOUSTON TX 77001	9. WELL NO. 444
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface 215' FSL & 1255' FEL	10. FIELD AND POOL, OR WILDCAT HOBBS (G/SA)
14. PERMIT NO. NA	11. SEC., T., R., M., OR BLM, AND SURVEY OR AREA SEC. 30, T18S, R38E
15. ELEVATIONS (Show whether OF, TO, OR, ETC.) 3644.5' GI	12. COUNTY OR PARISH 13. STATE LEA NEW MEXICO

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF	☐	PULL OR ALTER CASING	☐
FRACTURE TREAT	☐	MULTIPLE COMPLETION	☐
SHOOT OR ACIDIZE	☐	ABANDON*	☐
REPAIR WELL	☐	CHANGE PLANE	☐
(Other)	☐		

SUBSEQUENT REPORT OF:

WATER SHUT-OFF	☐	REPAIRING WELL	☐
FRACTURE TREATMENT	☐	ALTERING CASING	☐
SHOOTING OR ACIDIZING	☐	ABANDONMENT*	☐
(Other) COMPLETED AS A PRODUCER	☒		

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

- 3-14-85: Perforated San Andres from 4112' - 4270' (2 JSPF, 28 holes).
- 3-15-85: Cleaned out to 4326'. Acidized perf's 4112' - 4270' w/4200 gals 15% HCl-NEA.
- 3-18-85: Installed production equipment and started well to pump.
- 3-23-85: In 24 hrs well pumped 0 BO + 0 MCFG + 788 BW.
- 3-29-85: Set a 7" CIBP @ 4140'.
- 3-30-85: Set a 7" CICR @ 4008'. Squeezed perf's 4112' - 4131' w/200 sx Class "C" cmt + .2% Halad-4 + 2% CaCl₂. WOC 24+ hrs.
- 4-02 to 4-03-85: Drilled out CICR 4008' to 4009'. Drilled out cmt 4009' to 4140' (top of CIBP). Circ'd hole clean. Pressure tested squeeze to 500 psi, held OK. Reperforated San Andres 4124' - 4131' (2 JSPF, 4 holes). Cleaned out to 4140'. Acidized perf's 4124' - 4131' w/600 gals 15% HCl-NEA.
- 4-04-85: Installed production equipment and started well to pump.

18. I hereby certify that the foregoing is true and correct

SIGNED A. J. FORE

TITLE SUPERVISOR REG. & PERMITS

DATE MAY 3, 1985

(This space for Federal or State office use)

APPROVED BY ACCEPTED FOR RECORD

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

MAY 10 1985

*See Instructions on Reverse Side