

| | |
|------------------------|--|
| NO. OF COPIES RECEIVED | |
| DISTRIBUTION | |
| SANTA FE | |
| FILE | |
| U.S.G.S. | |
| LAND OFFICE | |
| OPERATOR | |

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

| |
|--|
| 5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/> |
| 5. State Oil & Gas Lease No. LG-1543 |
| 7. Unit Agreement Name |
| 8. Farm or Lease Name State DW |
| 9. Well No. 11 |
| 10. Field and Pool, or Wildcat (Bone Mescalero Escarpe Springs) |
| 12. County Lea |

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT - " (FORM C-101) FOR SUCH PROPOSALS.)

| | | | | |
|--|---|--|--|---|
| 1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/> | 2. Name of Operator Cities Service Oil and Gas Corporation | 3. Address of Operator P.O. Box 1919 - Midland, Texas 79702 | 4. Location of Well UNIT LETTER <u>M</u> <u>990</u> FEET FROM THE <u>South</u> LINE AND <u>660</u> FEET FROM THE <u>West</u> LINE, SECTION <u>12</u> TOWNSHIP <u>18S</u> RANGE <u>33E</u> NMPM. | 15. Elevation (Show whether DF, RT, GR, etc.) 4010' GR |
|--|---|--|--|---|

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐

OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☐
CASING TEST AND CEMENT JOBS ☒

ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

T.D. 9050' Lime & Shale. Waiting on completion unit. Drilled a 7-7/8" hole from 3160' to a T.D. of 9050' in Lime and Shale. Ran and set 159 Jts (6620.41') 5-1/2" OD 15.5# and 60 Jts (2435.61') 5-1/2" OD 17# casing @ 9050' and cemented w/1000 sacks of Pacesetter Lite w/0.25# Celloseal and 0.5 of 1% TF-4/sack + 315 sacks of Class H 50/50 Pozmix A w/3# salt and 0.3 of 1% CF-9/sack cement. PD @ 2000 CST on 3-20-85. PU BOP, set slips and CO casing. Installed WH and tested seals to 1000# - OK. ND BOP and jetted pits. WOC 4 hrs. Ran Temp. Survey. TOC @ 3550'.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Elmer Startz

TITLE Reg. Opr. Mgr. - Prod.

DATE 3-21-85

ORIGINAL SIGNED BY JERRY SEXTON

DISTRICT I SUPERVISOR

APPROVED BY Jerry Sexton TITLE District I Supervisor

DATE MAR 25 1985

CONDITIONS OF APPROVAL, IF ANY: