

J.M. Huber Corporation
Fed. "27" No. 1
0-27-18-33
Attachment to Completion Report
Form 1004-0137

Item 28, Casing Record

Cemented 5½" production csg in two stages as follows:

1st Stage: Pmpd 320 sx Halliburton Light w/6# salt & ¼" flocele per sk., followed by 265 sx Cl. "H" w/ 0.5% CFR-2 & 3# salt per sk. Reciprocated csg 15' while cmtg & displacing plug.

2nd Stage: Pmpd 850 sx Halliburton Light w/6# salt & ¼" flocele per sk, followed by 100 sx Cl. "H" w/ 0.5% CFR-2 & 3# salt per sk.

Item 32, Acid, Shot, Fracture, Cmt. Sqze, Etc.

<u>Depth Interval</u>	<u>Amount & Kind of Material Used</u>
9765-66'	750 gals. 7½% HCL acid
9750-51'	750 gals. 7½% HCL acid
9750-66'	750 gals. 7½% HCL acid
9659-99'	2000 gals. 7½% HCL acid
9659-9766'	40,000 gals. gel wtr w/CO2 & 60,000# 20/40 sand
9435-62'	1500 gals. 7½% HCL acid
9435-62'	20,000 gals. gel wtr w/CO2 & 40,000# 20/40 sand
9082-9113'	10,000 gals. gel 20% HCL acid
9082-9113'	150 sx. cmt squeeze
8799-8835'	2000 gals. 7½% HCL acid