

7. RIH W/ 2-7/8" PROD TBG SET-UP AS BEFORE. ND BOP. NU WH. RIH W/ 2-1/2" X 1.25 X 24' RHBC ROD PUMP ON 86 TAPER ROD STRING AS BEFORE. SPACE OUT AS NECESSARY.
8. PUT ON PRODUCTION TEST RUNNING @ 1.25 X 130 X 7 (132 BPD PUMP CAPACITY).

RECEIVED

NOV 17 1987

OCD

NOBS OFFICE