

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
LG-2869	

SUNDRY NOTICES AND REPORTS ON WELLS <small>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)</small>	
1. <input type="checkbox"/> OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-	7. Unit Agreement Name Airstrip Northwest Deep Unit
2. Name of Operator Manzano Oil Corporation 505/623-1996	8. Farm or Lease Name Airstrip Northwest Deep Unit
3. Address of Operator P.O. Box 571/Roswell, NM 88202	9. Well No. 1
4. Location of Well UNIT LETTER <u>B</u> <u>660</u> FEET FROM THE <u>North</u> LINE AND <u>1980</u> FEET FROM THE <u>East</u> LINE, SECTION <u>20</u> TOWNSHIP <u>18-S</u> RANGE <u>34-E</u> NMPM.	10. Field and Pool, or Wildcat Undes. Wildcat
15. Elevation (Show whether DF, RT, GR, etc.) 4050.9	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/> TEMPORARILY ABANDON <input type="checkbox"/> PULL OR ALTER CASING <input type="checkbox"/> OTHER <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/> COMMENCE DRILLING OPNS. <input type="checkbox"/> CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/> CHANGE PLANS <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/> PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

10/17/85 Ran 120 joints (5,055.08') of 8-5/8" K55 32, 28 & 24# 8 round casing with float shoe, float collar and 3 centralizers. Set and cemented @ 5,050' with 2300 sacks Halliburton Lite with 15# salt and 1/4# floseal per sack PLUS 300 sacks Class C w/2% CaCl. Circulated 15 sacks to surface. Plug down @ 12:20 p.m. 10/16/85.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>Jackie Midkiff</u>	TITLE <u>Jackie Midkiff/Prod. Clerk</u>	DATE <u>10/17/85</u>
ORIGINAL SIGNED BY JERRY SEXTON DISTRICT SUPERVISOR		
APPROVED BY	TITLE	DATE

OCT 21 1985

RECEIVED

OCT 18 1985

Office
HONOR CHANCE