

# E-K DEEP No. 1

## PROPOSED TA CONDITIONS

ELEV: 4032'

KB: 29.3' AGL

LEAVE 1 JOINT OF 2 7/8" TUBING IN WELLHEAD WITH A 5000 PSI VALVE

13 7/8", 48", H-40, STC @ 299'

CEMENTED W/ 250 SX CLASS "C" W/ 470 GEL + 175 SX CLASS "C" W/ 270 GEL. CIRCULATED 33 BBL'S.

T.O.C. @ 6380' (C.B.L.)

9 7/8", 36", K-55, STC @ 4022'

CEMENTED W/ 1455 SX CLASS "C" LIGHT WITH 300 SX CLASS "C" + 270 GEL.

CIRCULATED 520 SX TO SURFACE

CEMENT RETAINER @ 9950' W/ 50' CEMENT ON TOP

SQUEEZED PERFS WITH 150 SACKS

CEMENT RETAINER @ 10,240 AND SQUEEZED W/ 157 SX

WOLF CAMP PERFS 10,200' - 10,300' (VAN GUN)

DV TOOL @ 9295'

BONE SPRING PERFS 10,106' - 10,140'

T.O.C. @ 10,000'

CEMENT RETAINER @ 10,400'

WOLF CAMP PERFS 10,410' - 600' OVERALL

CEMENT RETAINER @ 10,700' AND SQUEEZED W/ 350 SX

WOLF CAMP PERFS 10,710' - 823'

CIBP @ 11,240'

WOLF CAMP PERFS 11,268' - 80'

CHANNELLED UP TO 10,900' ON BREAKDOWN

CIBP @ 11,050'

WOLF CAMP PERFS 11,156' - 78'

CIBP @ 11,343 W/ 35' CLASS "H" ON TOP. T.O.C. @ 11,281'

WOLF CAMP 11,400' - 440' OA

CEMENT RETAINER @ 11,706' W/ CEMENT TO 11,670'

7", 26" K-55 + L-80 @ 11,780' as follows:

30 SX CLASS "H" FROM 11,706' - 11,834'

0 - 3233' K-55 ENTIRE

3233' - 7368' K-55 STC

7368' - 9296' L-80 LTFC (BR)

9296' - 11,661' L-80 LTFC (BR)

11,661' - 11,784' L-80 LTFC (BR)

50 SX CLASS "H" FROM 12,664' - 12,890'

T.D. 13,662'

Conoco Inc.  
Calculation Sheet

Made By **BAH**

Checked By

Date **5/13/86**

Page of

Title

Job No.

Field