

Attachment

1/10/91

Mescalero Ridge "D" #1

MESCALERO RIDGE D FEDERAL #1

PWO, ACIDIZE, WITH N2, XYLENE STIMULATION

6/ 5-1/2" CS @ 9150/ PB 8835/ PN 623600/ MESCALERO-ESCARPE/ LEA/ NM/ WI .45
PFS: 8357-8794 (BONE SPRING)

12/07/91

*** FIRST REPORT ***

HB DUMP 500 GALS XYLENE DOWN ANUL/ MIRU PERMIAN WS RIG @ 8:00 AM 12/6/91/ ND
WH/ POH W/RODS & PUMP/ NU BOP/ TOH W/2-7/8" PROD TBG & PMP'G SET-UP/ TIH
W/5-1/2" BKR RBP & 5-1/2" BKR MOD "R" DG PKR ON 2-7/8" TBG TO 1500'/ SDFN/

12/09/91

SHUT DOWN/PREP TO FIN TIH W/TOOLS & ACDZ BONE SPRINGS PERFS/

12/10/91

FIH W/5-1/2" RBP & PKR ON 2-7/8" TBG/ SET RBP @ 8805'/ RAISE & SET PKR @
8626/ RU HOWCO/ ACDZ PFS 8710-94 W/3000 GAL 15% NEFEHCL/ FLUSH W/2% KCL WTR/
ENTIRE JOB ON VAC/ JC @ 11:00AM/ -124 BLAW/ UNABLE TO SWAB DUE TO PARAFFIN/
RAN PARAFFIN KNIFE/ RERAN SWAB/ STUCK SWAB/ PULLED SWAB LOOSE/ SDFN/ PREP TO
TOH W/TBG & SEAM CLEAN/ -124 BLAW,

12/11/91

POH LD 4000' 2-7/8" TBG/ STEAM OUT PARAFFIN/ PU TBG & TIH W/PKR TO 8500'/
SDFN/ PREP TO ACDZ/

12/12/91

F/TIH W/5-1/2" PKR ON 2-7/8" TBG/ RESET RBP @ 8626'/ SET PKR @ 8213'/ RU
HOWCO/ ACDZ BONE SPRING 8357-8396' W/2000 GAL 15% NEFE HCL W/PARAFFIN
DISPERSANT/ FLUSH W/2% KCL/ ALL JOB ON VAC/ AIR 5 BPM- 98 BLAW/ SWAB 3 HRS/
REC 0 BO, 22 BLAW/ FL 6100-8200'/ FE 1 BPH/ SDF/ PREP TO POOH & POP/ -76
BLAW/

12/13/91

NO FLOW OVERNIGHT/ RLS PKR/ LOWER & LATCH RBP @ 8626'/ TOH W/TBG, PKR & RBP/
TIH W/2-7/8" TBG & PSU/ TS 8819, MA 8786, PN 8782, SN 8781, TAC @ 8231 IN 16
PTS TENSION/ ND BOP & NU WH/ SDFN/ PREP TO RUN RODS & PUMP/

12/14/91

RIH W/2-1/2" X 1-1/2" X 24' PUMP ON 86 ROD STRING/ SPACE OUT RODS/ POP/ RLS
RIG 12/13/91/

12/18/91

24 HRS/ P/ 45 BO, 19 BLAW, 78 MCF/ NFL/ 7 X 100 X 1-1/4/ -57 BLAW/

12/19/91

24 HRS/ P/ 50 BO, 18 BLAW, 68 MCF/ -39 BLW/