

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

| | |
|------------------------|--|
| NO. OF COPIES RECEIVED | |
| DISTRIBUTION | |
| SANTA FE | |
| FILE | |
| U.S.D.S. | |
| LAND OFFICE | |
| OPERATOR | |

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-71

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

| | |
|--|--|
| 1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/> | 7. Unit Agreement Name |
| 2. Name of Operator REGENCY PETROLEUM COMPANY OF NEW MEXICO | 8. Farm or Lease Name DAVIS |
| 3. Address of Operator 300 E. Carpenter Frwy., Suite 1445 | 9. Well No. #1 |
| 4. Location of Well UNIT LETTER <u>O</u> <u>350</u> FEET FROM THE <u>EAST</u> LINE AND <u>920</u> FEET FROM THE <u>SOUTH</u> LINE, SECTION <u>29</u> TOWNSHIP <u>18 South</u> RANGE <u>39 East</u> N.M.P.M. | 10. Field and Pool, or Wildcat UNDESIGNATED |
| 15. Elevation (Show whether DF, RT, GR, etc.) 3586.1 GR | 12. County LEA |

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

| | |
|--|---|
| PERFORM REMEDIAL WORK <input type="checkbox"/> | PLUG AND ABANDON <input type="checkbox"/> |
| TEMPORARILY ABANDON <input type="checkbox"/> | CHANGE PLANS <input type="checkbox"/> |
| PULL OR ALTER CASING <input type="checkbox"/> | OTHER <input type="checkbox"/> |

SUBSEQUENT REPORT OF:

| | |
|--|---|
| REMEDIAL WORK <input type="checkbox"/> | ALTERING CASING <input type="checkbox"/> |
| COMMENCE DRILLING OPNS. <input type="checkbox"/> | PLUG AND ABANDONMENT <input type="checkbox"/> |
| CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/> | OTHER <input type="checkbox"/> |

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Ran 1870' 8-5/8", 24#, J-55 CASING AND CEMENTED WITH 610 SACKS PACESETTER LITE AND 250 SACKS CLASS C CEMENT.

CEMENT CIRCULATED TO SURFACE AT 11:00 A.M., 12/20/85. PRESSURE TESTED SURFACE PIPE TO 1000 PSI AFTER 16 1/2 HOURS WAITING ON CEMENT.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

| | | |
|-------------------------------------|------------------------|-------------------------|
| SIGNED <u>Jerry D. Walker</u> | TITLE <u>President</u> | DATE <u>12/23/85</u> |
| ORIGINAL FILED BY ENERGY SECTION | | |
| APPROVED BY <u>THE COMMISSIONER</u> | TITLE <u></u> | DATE <u>DEC 23 1985</u> |
| CONDITIONS OF APPROVAL, IF ANY: | | |