

DISTRICT I  
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II  
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III  
1000 Rio Brazos Rd., Aztec, NM 87410

**OIL CONSERVATION DIVISION**  
P.O. Box 2088  
Santa Fe, New Mexico 87504-2088

WELL API NO. 30-025-29648
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No. LG-6940
7. Lease Name or Unit Agreement Name Reeves ADQ State
8. Well No. 1
9. Pool name or Wildcat Reeves Bone Springs

**SUNDRY NOTICES AND REPORTS ON WELLS**  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER	2. Name of Operator YATES PETROLEUM CORPORATION
3. Address of Operator 105 South 4th St., Artesia, NM 88210	4. Well Location Unit Letter <u>A</u> : <u>700</u> Feet From The <u>North</u> Line and <u>700</u> Feet From The <u>East</u> Line Section <u>14</u> Township <u>18S</u> Range <u>35E</u> NMPM <u>Lea</u> County
10. Elevation (Show whether DF, RKB, RT, GR, etc.) 3884.6' GR	

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>		CASING TEST AND CEMENT JOB <input type="checkbox"/>	
OTHER: <input type="checkbox"/>		OTHER: Abandon Strawn & recompleate to Bone Springs <input checked="" type="checkbox"/>	

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

6-2-93 - Moved in and rigged up pulling unit. Killed well and installed BOP. Rigged up wireline. Set CIBP at 10000' and capped with 35' of cement. Loaded casing. Perforated 8571-8578' w/8 .42" holes (1 SPF - Bone Springs 1) and 8071-8074' w/8 .42" holes (2 SPF - Bone Springs 2). TIH with 2-7/8" tubing. Shut down.

6-3-93 - Straddled perforations 8571-8578' and acidized with 1500 gallons 15% NEFE acid and ball sealers. Swabbing.

6-4-93 - Acid frac'd perforations 8571-8578' with 12000 gallons 20% gelled acid. Straddled perforations 8071-8074' and acidized with 1000 gallons 20% NEFE HCL acid and ball sealers.

6-5-7-93 - Unset packer. Moved down hole and tagged RBP and tested to 2000 psi. Pulled above perforations. Shut in.

6-8-93 - Set RBP at 8200' and tested to 2000#. Spotted sand.

6-9-93 - Set cement retainer at 8021'. Squeezed perforations 8071-8074' with 100 sacks (91 sacks in formation) to 2100 psi. Reversed out 5 sacks to pit.

Recompletion unsuccessful.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Rusty Klein TITLE Production Clerk DATE 3-9-95  
TYPE OR PRINT NAME Rusty Klein TELEPHONE NO. 505/748-1471

(This space for State Use)

ORIGINAL SIGNED BY JERRY SEXTON  
DISTRICT I SUPERVISOR

MAR 13 1995

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED

Mar 17 1965  
U.S. AIR FORCE  
OFFICE

100-100000-100000