

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION

P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

5a. Indicate Type of Lease
State ☒ Fee ☐

5. State Oil & Gas Lease No.

7. Unit Agreement Name

8. Farm or Lease Name

STATE 32

9. Well No.

1

10. Field and Pool, or Wildcat

HOBBS EAST *Blindery*

12. County

LEA

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL ☐ GAS WELL ☐ OTHER- DRY HOLE

2. Name of Operator
REGENCY PETROLEUM COMPANY OF NEW MEXICO

3. Address of Operator
600 E CARPENTER FRWY #255- IRVING, TX 75062

4. Location of Well
UNIT LETTER B 350 FEET FROM THE NORTH LINE AND 350 FEET FROM
THE EAST LINE, SECTION 32 TOWNSHIP 18S RANGE 39E NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)

3592.0' GR/3602.0' DF

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

TEMPORARILY ABANDON ☐

PULL OR ALTER CASING ☐

OTHER ☐

PLUG AND ABANDON ☐

CHANGE PLANS ☐

OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐

COMMENCE DRILLING OPNS. ☐

CASING TEST AND CEMENT JOBS ☐

OTHER PERFORATE TREAT AND TEST ☒

ALTERING CASING ☐

PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

RAN CASED HOLE COMPENSATED NEUTRON AND CEMENT BOND LOGS AFTER DRILLING OUT CEMENT FILL-UP TO 6449'. PERFORATED BLINEBRY FROM 6389' TO 6432' WITH 12 SHOTS. TREATED WITH 10,000 GAL. 20% ACID AND 5,000 GAL. KCL PAD. OIL AND GAS SHOWS WHILE SWABBING. RAN RODS AND TUBING IN HOLE AND PUMP TESTED FOR 21 DAYS AVERAGING 3 BOPD AND 8BWPD. SET CAST IRON BRIDGE PLUG AT 6350' WITH 3 SACKS CEMENT ON TOP.

PERFORATED GLORIETTA FROM 5954' TO 5961' WITH 10 SHOTS. ACIDIZED WITH 200 GALLONS 15% ACID. SWABBED BACK WITH NO SHOWS. SET CAST IRON BRIDGE PLUG AT 5940' WITH 3 SACKS CEMENT ON TOP.

PERFORATED GLORIETTA FROM 5850' TO 5861' WITH 10 SHOTS. ACIDIZED WITH 1000 GALLONS 15% ACID. SWAB TESTED WITH NO SHOWS. PERFORATED ADDITIONALLY FROM 5866' TO 5876' WITH 10 SHOTS. ACIDIZED WITH 5000 GALLONS 15% ACID. SWAB TESTED WITH NO SHOWS. PUMP TESTED AND PRODUCED 100% WATER FOR FIVE DAYS. SET CAST IRON BRIDGE PLUG AT 5825' (NO CEMENT ON TOP AT THIS TIME).

PERFORATED SAN ANDRES FROM 4401' TO 4447' WITH 14 SHOTS. ACIDIZED WITH 2000 GALLONS 15% ACID. PUMP TESTED FOR FOUR DAYS AVERAGING 12 BARRELS WATER & NO OIL.

PERFORATED SAN ANDRES FROM 4466' TO 4475' WITH 10 SHOTS. SET PACKER AT 4457' AND BROKE DOWN FORMATION AT 500#. ACIDIZED WITH 1000 GALLONS 15% ACID. SWAB TESTED WITH SLIGHT SHOW. PUMP TESTED SEVEN DAYS PRODUCING 100 PLUS BARRELS OF WATER PER DAY WITH OIL CUT LESS THAN 1%. SHUT-IN WELL TO PREPARE TO PLUG AND ABANDON.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Jerry D. Sexton
ORIGINAL SIGNED BY JERRY SEXTON
DISTRICT 1 SUPERVISOR

TITLE President

DATE 3/14/87

APPROVED BY _____

TITLE _____

DATE _____

CONDITIONS OF APPROVAL, IF ANY: