

| | |
|------------------------|--|
| NO. OF COPIES RECEIVED | |
| DISTRIBUTION | |
| SANTA FE | |
| FILE | |
| U.S.G.S. | |
| LAND OFFICE | |
| OPERATOR | |

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-77

5a. Indicate Type of Lease
State ☐ Fee ☒
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL ☒ GAS WELL ☐ OTHER ☐
Name of Operator
AMOCO PRODUCTION COMPANY
Address of Operator
P. O. Box 68, Hobbs, NM 88240
Location of Well
SL/BHL
UNIT LETTER **L** **2019/I425** FEET FROM THE **South** LINE AND **817/590** FEET FROM
THE **West** LINE, SECTION **A 34** TOWNSHIP **18-S** RANGE **38-E** NMPM.

7. Unit Agreement Name
8. Farm or Lease Name
South Hobbs (GSA) Ut
9. Well No.
222
10. Field and Pool, or Wildcat
Hobbs GSA
12. County
Lea

11. Elevation (Show whether DF, RT, GR, etc.)
3625.2' GL

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐
OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☐
CASING TEST AND CEMENT JOBS ☐
OTHER ☒ spud well and set surface casing
ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Move in rat hole machine and spud well at 10:00 am 6-17-87. Drill 26" hole to 39'. Run 16" casing set at 39' and cement with 3-1/2" yards of ready mix cement. MI and RURT and commence continuous rotary drilling operations at 10:30 pm 6-19-87. Drill 14-3/4" hole from 39' to 1604'. Run 10-3/4" casing set at 1604' and cement with 1000 sx of class C with 1% CACL2. Circulate 314 sx of cement to surface. Plug down at 9:36 am 6-21-87. WOC. Cut off casing and install wellhead. Nipple up BOP and test to 3000 psi and test OK. Test casing to 1200 psi for 30 minutes and test OK. Prepare to drill 9-7/8" hole.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

Signed by O. M. Mitchell

TITLE Sr. Admin. Analyst

DATE 6-23-87

Orig. Signed by
Paul Kautz
Geologist

APPROVED BY _____

TITLE _____

DATE **JUN 29 1987**

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED
JUN 24 1987
OCD
HOBBS OFFICE