

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

5a. Indicate Type of Lease
State ☒ Fee ☐
5. State Oil & Gas Lease No.
B-1306

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐	7. Unit Agreement Name
2. Name of Operator Texaco Producing Inc.	8. Farm or Lease Name NM"R" State NCT-3 TN
3. Address of Operator P.O. Box 728 Hobbs, NM 88240	9. Well No. 24
4. Location of Well UNIT LETTER <u>P</u> <u>860</u> FEET FROM THE <u>South</u> LINE AND <u>660</u> FEET FROM THE <u>East</u> LINE, SECTION <u>1</u> TOWNSHIP <u>18-S</u> RANGE <u>34-E</u> NMPM.	10. Field and Pool, or Whdcat Vacuum Devonian
15. Elevation (Show whether DF, RT, GR, etc.) 3985' GR	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK ☐	REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐	COMMENCE DRILLING OPS. ☐
PULL OR ALTER CASING ☐	CASING TEST AND CEMENT JOBS ☒
OTHER ☐	OTHER ☐
PLUG AND ABANDON ☐	ALTERING CASING ☐
CHANGE PLANS ☐	PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work; SEE RULE 1103.

Spud 24" hole at 10:30 am 6-8-87. Drilled to TD 419'. Underreamed hole to 30".
Ran 10 jts 26", 169.38#, Grade B, Vetco connections and set at 407'.
Cemented w/ 1000 sxs. class 'H' w/ 2% CaCl₂ and 1/4" flocele. Circulated
50 sxs. Tested csg to 150 psi 2:00 - 2:30 am 6-11-87.

Drilled 14 3/4" hole to 1565'. Underreamed to 24". Ran 47 jts 20", 169#,
K55, Buttress and set at 1565'. Cemented w/ 2150 sx' class 'H' w/ 2% CaCl₂.
Circulated 100 sxs. Drilled out to float collar. Tested csg to 1000 psi
for 30 min 7-6-87.

(see back of page)

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED A. Gernandt TITLE Area Superintendent DATE 9-4-87
A. Gernandt 393-4021
ORIGINAL SIGNED BY JERRY SEXTON
APPROVED BY DISTRICT SUPERVISOR TITLE SEP 10 1987

Drilled 17 1/2" hole to 2744. Reduced hole size to 12 1/4" and drilled to TD of 5000'. Ran 120 jts of 9 5/8", 40#, K55 and S-80, LT+C and set at 5000'. DV tool at 1589'. Cemented 1st stage w/ 2100 sxs class H lite w/ 15# salt, 1/4# flocele. Tail in with 300 sxs class H w/ 2% CaCl₂, 1/4# flocele. Open DV tool. Circ 75 sxs. Cemented 2nd stage w/ 1300 sxs class H lite w/ 2% CaCl₂. Circ 173 sxs. Drilled out to FC. Tested csg to 1500 psi 10:15 to 10:45 pm 7-20-87.

RECEIVED
SEP 9 1987
OCD
HOBBS OFFICE