

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIP
(Other instructions
reverse side)

DATE
ON RE

Budget Bureau No. 1004-0135
Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.

LC-067229-A

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

M. T. Keohane Federal

9. WELL NO.

3

10. FIELD AND POOL OR WILDCAT

Mescalero Escarpe
Bone Springs

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 14, T-18-S, R-33-E

12. COUNTY OR PARISH

Lea

13. STATE

NM

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐ Drilling Well
2. NAME OF OPERATOR Texaco Inc.
3. ADDRESS OF OPERATOR P.O. Box 728, Hobbs, New Mexico 88240
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below)
At surface
Unit Letter D, 330' FNL and 990' FWL

14. PERMIT NO.

Regular

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3991 KB

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT OFF

FRACURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER Casing

MULTIPLE COMPLETION

ABANDON

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT OFF

FRACURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS. Clearly state all pertinent details and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give surface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

Drilled 11" hole to 5110' at 5:45 AM MST 8-26-87.
Ran 121 Jts, 5097' 8 5/8" S-80 + J-55 32# LT+C Casing
Set at 5110' (28 Jts, S-80, 1221' + 93 Jts, J-55, 3892').
Cemented w/850 sx 'H' lite weight 15# salt, 1/4# flocele and
250 sx class 'H' w/1/4# flocele. Plug down 6:30 pm MST
8-26-87. Did not Circ. Ran Temp. Survey. TOC @ 2500'.
Cemented down 8 5/8" - 11 3/4" Annulus w/175 sx class 'H'
w/2% CaCl. Start 7:00 pm 8-27-87, Job complete 8:45 pm
8-27-87. Ran Temp. Survey, 3:00 AM 8-28-87. Cement
0'-600'. Test Csg. 1500 psi 30 min. 11:15 AM 8-28-87.

18. I hereby certify that the foregoing is true and correct

SIGNED A. Germandt

TITLE Area Superintendent

DATE 9-18-87

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

ACCEPTED FOR RECORD

DATE

SEP 23 1987

SJS

*See Instructions on Reverse Side

CARLSBAD, NEW MEXICO

RECEIVED
SEP 24 1987
OCD
HOBBS OFFICE