

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. ☒ OIL WELL ☐ GAS WELL ☐ OTHER		14. Indicate Type of Lease State ☒ Fee ☐
2. Name of Operator Texaco Producing Inc.		5. State Oil & Gas Lease No. B-1306
3. Address of Operator P.O. Box 728, Hobbs, New Mexico 88240		7. Unit Agreement Name Central Vacuum Unit
4. Location of Well UNIT LETTER <u>H</u> <u>2030</u> FEET FROM THE <u>North</u> LINE AND <u>1310</u> FEET FROM THE <u>East</u> LINE, SECTION <u>6</u> TOWNSHIP <u>18-S</u> RANGE <u>35-E</u> N.M.P.M.		8. Farm or Lease Name
15. Elevation (Show whether DF, RT, GR, etc.) 3972 GR		9. Well No. 302
		10. Field and Pool, or Whdcat Vacuum Grayburg San Andres
		12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐

REMEDIAL WORK ☐
COMMENCE DRILLING OPER. ☒
CASING TEST AND CEMENT JOB ☐
OTHER ☐

ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1503.

Spudded 24" hole at 6:15 A.M. on 9-19-87. Drilled to 350'. Ran 10 jts (333') 20" 169* K-55 Buttress casing set at 350'. Cemented with 1000 sx class 'H' with 2% CaCl₂ and 1/4*/sk flocele. Circulated 428 sx to surface. Completed 5:30 A.M. 9-20-87. Tested casing with 600* from 3:30 A.M. to 4:00 A.M. 9-21-87. Tested OK.

Drilled 17-1/2" hole to 1545'. Ran 36 joints (1528') 13 3/8" 54.5* K-55 ST&C casing set at 1545'. Cemented with 1200 sx lite 'H' with 2% CaCl₂ and 1/4*/sk flocele. Tailed in with 250 sx class 'H' with 2% CaCl₂ and 1/4*/sk flocele. Circulated 316 sx to surface. Completed 8:45 A.M. 9-23-87. Tested casing with 1000* from 5:30 P.M. to 6:00 P.M. 9-24-87. Tested OK.

Drilled 12-1/4" hole to 2778'. Encountered 1500 BPH waterflow at 1819'. Flow increased to 2000 BPH at 1963'. Ran 66 joints (2768') 9 5/8" 36* and 40* J55 ST&C casing set at 2778'. Cemented first stage with 500 sacks class 'H' with 18% salt and 1/4*/sk flocele. Tailed in with 250 sx class "H" with 2% CaCl₂ and 1/4*/sk flocele. Cemented second stage with 500 sx lite 'H' with 2% CaCl₂. Circulated (OVER)

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

393-4031

SIGNED A. Gernandt A. Gernandt

TITLE Area Superintendent

DATE 11-5-1987

Orig. Signed by:
Paul Kautz
Geologist

APPROVED BY _____
CONDITIONS OF APPROVAL, IF ANY:

TITLE _____

DATE _____

150 sx from first stage and 62 sx from second stage to surface. Completed 6:20 P.M. 9-26-87. Tested casing with 1000# from 1:30 A.M. to 2:00 A.M. 9-28-87. Tested OK.

Drilled 8-3/4" hole to 4320'. Ran 103 jts (4303') 7" 23# J-55 LT8C casing set at 4320'. Cemented with 500 sx 50/50 Pozmix 'H' with 1/4" sk floccle. Tailed in with 250 sx class 'H' with 1/4" sk floccle. Cement did not circulate. Completed 7:45 P.M. 9-30-87. Tested casing to 1500# from 10:30 A.M. to 11:00 A.M. 10-2-87. Tested OK.

Drilled 6-1/4" open hole from 4320' to 4720'. Total Depth 4720'. Reached 5:45 P.M. 10-3-87. Set 7" RBP at 3782'.

RECEIVED

NOV 9 1987

OCB

OFFICE