

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State ☒ Fee ☐
5. State Oil & Gas Lease No. A 4096
7. Unit Agreement Name
8. Farm or Lease Name State EA
9. Well No. 1
10. Field and Pool, or Wildcat Reeves (Queen)
12. County Lea

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT - 1" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐
2. Name of Operator Cities Service Oil & Gas Corp.
3. Address of Operator P.O. Box 50250 - Midland, Texas 79710
4. Location of Well UNIT LETTER C 330 FEET FROM THE North LINE AND 2310 FEET FROM THE West LINE, SECTION 28 TOWNSHIP 18S RANGE 35E NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)
3915.6 GR

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐
PULL OR ALTER CASING ☐	OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐	ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☒	PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOBS ☒	OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

T.D. 378' Red Beds. Prep to drill ahead. MIRU a rotary and spudded a 12-1/4" hole @ 1800 MST on 3-23-88 and drilled to a T.D. of 378' in Red Beds. Ran and set 9 jts. (381.87') of 8-5/8" OD 24# casing @ 378' and cemented w/225 sacks of Class C w/2% CaCl₂ + 0.25# Flocele/sack cement. PD @ 2400 MST on 3-23-88. Cement did not circulate to the surface. WOC 6 hrs. Ran Temp. Survey and TOC @ 46'. Ran 1" tubing down the annulus and tagged cement @ 50'. Cemented down the annulus w/50 sacks of Class C w/2% CaCl₂ cement. Circulated 2 sacks of cement to the surface. WOC 12 hrs. Total WOC time of 18 hrs. Tested the 8-5/8" OD casing to 1000# for 30 min. - OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED J. A. Vitron TITLE Dist. Opr. Mgr. - Prod. DATE 3-25-88

ORIGINAL SIGNED BY JERRY SEXTON

APPROVED BY DISTRICT 1 SUPERVISOR TITLE DATE MAR 28 1988

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED

MAR 28 1988
OSD
JOBS OFFICE