

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPPLICATE
(Other instructions on
reverse side)

Form approved.
Budget Bureau No. 1004-011
Expires August 31, 1985
PLEASE DESIGNATE AND SERIAL NO.

NM-0554244

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR
Mewbourne Oil Company

3. ADDRESS OF OPERATOR
P. O. Box 7698, Tyler, Texas 75711

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface
1880' FNL & 660' FEL

14. PERMIT NO.
API #30-025-30342

15. ELEVATIONS (Show whether DF, RT, GK, etc.)
3785.5' GR

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME
FEDERAL "L"

9. WELL NO.
6

10. FIELD AND POOL OR WILDCAT
Querecho Plains -
Upper Bone Springs

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA
23-18S-32E

12. COUNTY OR PARISH
Lea

13. STATE
N.M.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐ PULL OR ALTER CASING ☐
FRACTURE TREAT ☐ MULTIPLE COMPLETION ☐
SHOOT OR ACIDIZE ☐ ABANDON* ☐
REPAIR WELL ☐ CHANGE PLANS ☐
(Other) ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐ REPAIRING WELL ☐
FRACTURE TREATMENT ☒ ALTERING CASING ☐
SHOOTING OR ACIDIZING ☒ ABANDONMENT* ☐
(Other) Intermediate Casing ☒

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

LEFT OFF PREVIOUS REPORT DATED 8/19/88.

8/3/88 - Ran guide shoe, 46.90' shoe joint, float collar, 5 centralizers, 52 joints 8-5/8" 32# ST&C 2175.73', 50 joints 8-5/8" 24# ST&C 2032.48, 3 joints 8-5/8" 32# ST&C 107.71'. Total 4364.82', set at 4330'. Western cemented with 1300 sxs Pacesetter lite with 6% gel + 1#/sx Hi-seal and 275 sxs Class "C" with 2% CaCl + 1#/sx Hi-seal. PD to 4282' at 2:15 PM. Circ 50 sxs.

8/25/88 - Perforated Bone Springs 8492'-8520', 28', 29 holes, 8472'-8484', 12', 13 holes, 8436'-8460', 24', 25 holes, overall 64', 67 holes.

8/26/88 -RU Halliburton and acidized with 6500 gallons 7½% NE-FE acid + 100 ball sealers.

8/27/88 -RU Halliburton and fraced well with 80,000 gallons gelled 2% KCL water + 90,000# 20/40 Ottawa sand + 30,000# Super H5 resin coated sand.

18. I hereby certify that the foregoing is true and correct

SIGNED Raymond Thompson TITLE Engr. Oprns. Sec.

DATE 8/30/88

(This space for Federal or State office use)

APPROVED BY _____
CONDITIONS OF APPROVAL, IF ANY:

TITLE _____

DATE _____

RECEIVED FOR RECORD

SEP 10 1988

*See Instructions on Reverse Side

SJS