

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO.	30-025-30755
5. Indicate Type of Lease	STATE ☒ FEE ☐
6. State Oil & Gas Lease No.	857948

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)	
1. Type of Well: OIL WELL ☒ GAS WELL ☐ OTHER ☐	7. Lease Name or Unit Agreement Name VACUUM GRAYBURG SAN ANDRES UNIT
2. Name of Operator TEXACO PRODUCING INC.	8. Well No. 139
3. Address of Operator P.O. Box 3109, MIDLAND, TEXAS 79702	9. Pool name or Wildcat VACUUM GRAYBURG SAN ANDRES
4. Well Location Unit Letter <u>H</u> : <u>1980</u> Feet From The <u>NORTH</u> Line and <u>1282</u> Feet From The <u>EAST</u> Line Section <u>2</u> Township <u>18-SOUTH</u> Range <u>34 EAST</u> NMPM <u>LEA</u> County	10. Elevation (Show whether DF, RKB, RT, GR, etc.) GR-4006

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK ☐	REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐	ALTERING CASING ☐
PULL OR ALTER CASING ☐	COMMENCE DRILLING OPNS. ☐
OTHER: ☐	PLUG AND ABANDONMENT ☐
	CASING TEST AND CEMENT JOB ☒
	OTHER: <u>SPUD</u> ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.
- 1) BASIN RIG #10 SPUD 12 1/4" HOLE @ 7:30 pm 2-24-90
 - 2) TD 12 1/4" HOLE AT 1:00 pm 2-25-90. LOST #2 SHANK ON BIT. FISH JUNK. (1570')
 - 3) RAN 35 JOBS OF 9 5/8", 36 #, J-55, ST+C CASING (1557') SET AT 1570'.
 - 4) HALLIBURTON CEMENTED WITH 800 CLASS 'H' WITH 27% CaCl₂ @ 15.6 ppg. DID NOT CIRC. WOC 5 HOURS. RAN TEMP. SURVEY. TOC @ 100'. RAN 1" TUBING + TAG AT 75'. CEMENTED WITH 56% CLASS 'H' WITH 27% CaCl₂. CIRC. 155X.
 - 5) INSTALL HEAD + TEST TO 1000 # BY FMC. NU BOP'S AND TEST
 - 6) WOC - 24 1/2 HOURS FROM 5:00 pm 2-26-90 TO 5:30 pm 2-27-90
 - 7) TIH - DRILL CEMENT - TEST CASING WITH 1500 # FROM 6:00 pm TO 6:30 pm 2-27-90 - 30 min.
 - 8) DRILL 10' OF 8 3/4" HOLE AND RUN LEAK OFF TEST AT 1580' - EMW @ 1.1 ppg.
 - 9) DRILLING 8 3/4" HOLE

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE C.P. Basham TITLE Drilling Supt. DATE 2-1-90

TYPE OR PRINT NAME C.P. BASHAM TELEPHONE NO. _____

(This space for State Use)

ORIGINAL SIGNED BY DAVID SEXTON DATE MAR 07 1990

APPROVED BY DISTRICT SUPERVISOR TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: