

Submit 3 Copies To Appropriate District  
Office  
District I  
1625 N. French Dr., Hobbs, NM 88240  
District II  
811 South First, Artesia, NM 88210  
District III  
1000 Rio Brazos Rd., Aztec, NM 87410  
District IV  
1220 S. St. Francis Dr., Santa Fe, NM  
87505

State of New Mexico  
Energy, Minerals and Natural Resources

Form C-103  
Revised March 25, 1999

OIL CONSERVATION DIVISION  
1220 South St. Francis Dr.  
Santa Fe, NM 87505

WELL API NO. 30-025-31073
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No. VB-11
7. Lease Name or Unit Agreement Name: Hourglass AEG State
8. Well No. 1
9. Pool name or Wildcat Vacuum Wolfcamp, South

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:

Oil Well ☐ Gas Well ☐ Other Plug & Abandon

2. Name of Operator

Yates Petroleum Corporation

3. Address of Operator

105 South Fourth Street - Artesia, NM 88210

4. Well Location

Unit Letter A : 660 feet from the North line and 660 feet from the East line

Section 10 16 Township 18S Range 35E NMPM Lea County

10. Elevation (Show whether DR, RKB, RT, GR, etc.)  
3919' GR

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐ CHANGE PLANS ☐

PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☒

CASING TEST AND CEMENT JOB ☐

OTHER: ☐

12. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompilation.

8-27-2002 - Moved in plugging equipment and pulling unit. Shut down for night.  
8-28-2002 - Rigged up pulling unit. Bled well down. Nippled down wellhead and nipped up BOP. Rigged up floor and tubing equipment. POOH with 160 joints of 2-7/8" tubing. Shut down for night.  
8-29-2002 - Finished POOH with 2-7/8" tubing (138 joints). RIH with CIBP and set CIBP at 9692'. Circulated hole with plugging mud. Shut well in for night.  
8-30-2002 - Capped CIBP with 35' of cement. POOH to 6144'. Loaded hole with plugging mud. Spotted a 25 sack Class C Neat cement plug from 6144-5891'. POOH to 3856'. Spotted a 25 sack Class C Neat cement plug. POOH with 60 joints. Shut well in for night. WOC.  
8-31-9-3-2002 - RIH with tubing and tagged plug at 3711'. POOH to 1863'. Spotted a 25 sack Class C Neat cement plug from 1863-1610'. POOH with tubing. Rigged up wireline. Perforated 5-1/2" casing at 465'. POOH and rigged down wireline. RIH with packer and tubing to 165'. Squeezed with 120 sacks Class C Neat cement down 5-1/2" casing and up to surface of 8-5/8" casing. Shut well in. WOC 4 hours. Released packer and POOH with packer.

CONTINUED ON NEXT PAGE:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Donna Clack TITLE REGULATORY TECHNICIAN DATE 9-16-02

Type or print name DONNA CLACK

Telephone No. 505-748-1471

(This space for State use)

APPROVED BY

Conditions of approval, if any:

Approved as to plugging of the Well Bore.  
Liability under bond is retained until  
surface restoration is completed.

JAN 24 2003  
DATE

GWW FIELD REPRESENTATIVE II/STAFF MANAGER

YATES PETROLEUM CORPORATION  
Hourglass AEG State #1  
Section 10-T18S-R35E  
Lea County, New Mexico

SUNDRY NOTICE CONTINUED:

Rigged up wireline. RIH and tagged plug at 280'. POOH with wireline and rigged down wireline. Shut well in for night.  
9-4-2002 - Rigged down tubing equipment and floor. Nippled down BOP. Dug out cellar. Cut off wellhead. Circulated 20 sacks Class C Neat cement from 90' to surface. Installed regulation abandonment marker. PLUGGED AND ABANDONED - FINAL REPORT. Plugging completed 9-3-2002.

Donna Clack

RS  
9-10-2002

