

DISTRICT I

P.O. Box 1980, Hobbs, NM 88240

DISTRICT II

P.O. Box Drawer DD, Artesia, NM 88210

DISTRICT III

1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO.	30 025 31129
5. Indicate Type of Lease	STATE ☒ FEE ☐
6. State Oil / Gas Lease No.	B-1306
7. Lease Name or Unit Agreement Name	VACUUM GLORIETA WEST UNIT
8. Well No.	118
9. Pool Name or Wildcat	VACUUM GLORIETA
10. Elevation (Show whether DF, RKB, RT, GR, etc.)	KB-3983'

SUNDY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT
(FORM C-101) FOR SUCH PROPOSALS.

1. Type of Well:	OIL WELL ☒ GAS WELL ☐ OTHER ☐
2. Name of Operator	TEXACO EXPLORATION & PRODUCTION INC.
3. Address of Operator	205 E. Bender, HOBBS, NM 88240
4. Well Location	Unit Letter <u>B</u> : <u>660</u> Feet From The <u>NORTH</u> Line and <u>2135</u> Feet From The <u>EAST</u> Line Section <u>6</u> Township <u>18S</u> Range <u>35E</u> NMPM <u>Lea</u> COUNTY
10. Elevation (Show whether DF, RKB, RT, GR, etc.)	KB-3983'

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☒ ALTERING CASING ☐
COMMENCE DRILLING OPERATION ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☐
OTHER: ☐ CLEAN OUT & ACIDIZE LATERAL ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

7/13/00: MIRU. KILL W/25 BFW. NDWH. NUBOP & HYDRILL. RU ESP & SPOOLER. TIH W/KILL STRING TO 1900'.
7/14/00: TIH W/BIT & STOP @ 5860'. PUMP 600 BFW @ 4 BPM. PULL TO 5797'.
7/17/00: LOWER BIT TO 5860'. PUMP 580 BFW. PULL BIT TO 5797'.
7/18/00: RU AIR/FOAM UNIT. PULL BIT TO 4893'. BREAK CIRC W/AIR FOAM. TIH W/BIT TO 7381'. PULL BIT INTO CSG @ 5797'. WINDOW @ 5843'.
7/19/00: TIH W/BIT TO 7381'. NO FILL. STOP BIT @ 1893'.
7/20/00: TIH W/BENT SUB GUIDE, BLANKING SUB, PORTED SUB, JETS, DP, PKR, SN, TBG. SET PKR @ 8' KB @ 5692'. LOAD TEST CSG TO 500 PSI-OK. BTM OF STRING @ 7363'.
7/24/00: ACID FRAC LATERAL 5843-7374 W/40,000 GALS YF-130 & 35,000 GALS 15% NEFE HCL. FLSH WS/48 BBLs. RU SWAB. FL @ 1000. END FL @ 1400'.
7/25/00: FL @ 3000. REL PKR. TIH W/TBG TO 1556'.
7/26/00: TIH W/MOTOR, SEAL, SEPR, PUMP, SUB, TBG. NDBOP. NUWH. START PUMP.
8/08/00: ON 24 HR OPT. PUMPED 102 BO, 413 BW, & 29 MCF. FINAL REPORT

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

J. Denise Leake

TITLE

Engineering Assistant

DATE 8/22/00

TYPE OR PRINT NAME

J. Denise Leake

Telephone No. 397-0405

(This space for State Use)

APPROVED

CONDITIONS OF APPROVAL IF ANY

TITLE

DATE