

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPLICATE  
(Other Instructions on Reverse Side)

Form approved.  
Budget Bureau No. 1004-0135  
Expires August 31, 1985

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. UNIT AGREEMENT NAME
2. NAME OF OPERATOR Robert N. Enfield	8. FARM OR LEASE NAME Hudson Federal
3. ADDRESS OF OPERATOR P. O. Box 2431, Santa Fe, New Mexico 87501	9. WELL NO. 7
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface  1700' FSL & 2310' FWL of Section 29	10. FIELD AND POOL, OR WILDCAT Unders. Buffalo Queen
14. PERMIT NO.	15. ELEVATIONS (Show whether DF, RT, GR, etc.) 3770.2'
	11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 29, T-18-S, R-33-E
	12. COUNTY OR PARISH Lea
	13. STATE N.M.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON\*

REPAIR WELL

CHANGE PLANS

(Other)

Procedure to Complete well

XXX

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

REPAIRING WELL

FRACTURE TREATMENT

ALTERING CASING

SHOOTING OR ACIDIZING

ABANDONMENT\*

(Other)

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) \*

Note: Ran 4.50", 11.60#/ft. casing and cemented with 1000 sx. HLC plus 300 sx. 50/50 Poz;  
this was in excess of the of the APD requirements.

Completion Plans

1. Prepare road and location for completion operations.
2. Run PDC log then perforate at 4,391', 4,396', 4,401', 4,410', & 4,417' KB with 2 - 0.37" holes (10 holes).
3. Break perforations; swab and/flow to test; acidize with 1000 gal. acid, swab to test.
4. Fracture treat with recommended volumes and materials based upon swab test after acid.
5. Flow/swab to test.
6. Install flow line, manifold connections, etc..
7. Run potential test; initiate production.

RECEIVED  
NOV 4 8 53 AM '91  
GAIL  
AND  
SHE

18. I hereby certify that the foregoing is true and correct		
SIGNED <u>James F. Bryant</u>	TITLE <u>Agent for Robert N. Enfield</u>	DATE <u>11/1/91</u>
(This space for Federal or State office use)		
APPROVED BY _____	TITLE _____	DATE _____
CONDITIONS OF APPROVAL, IF ANY:		

\*See Instructions on Reverse Side