BURLINGTON RESOURCES

South Corbin Federal #3
South Corbin (Morrow) Field

T18S, R33E, Section 20 Lea County, New Mexico

Proposed Completion

TD 13,615'.

KB 3,827' GL 3,806'

Proposed cement plug from surface to 50'. 17-1/2" hole. 13-3/8" 48# H-40 Casing set at 395'. Cemented with 425 sx. Top of Cement at surface (Circ). Proposed cement plug from 345' to 445'. 12-1/4" hole 8-5/8" 28# K-55 Casing set at 2,917'. Cemented with 1200 sx. Top of Cement at surface (Circ). Proposed cement plug from 2967' to 2867'. Proposed CIBP at 10,655'. Capped with 35' cement. Lindsey Liner Hanger at 10,655'. 20' PBR Wolfcamp Perforations 10,954' to 11,370'. 7-7/8" hole. 5-1/2" 17# N-80/K-55 Casing set at 11,500'. Cemented with 1200 sx. DV Tool at 8,010'. Top of Cement at 2,410' (CBL). Morrow Perforations 13,233' to 13,318'. CIBP at 13,460'. Capped with 17' cement. Morrow Perforations 13,484' to 13,544'. 4-3/4" hole

3-1/2" 10.3# L-80 FL4S set at 13,615'. Cemented with ??.

Top of cement at 10,800'.