

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO. 30-025-31990
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No. B-1306
7. Lease Name or Unit Agreement Name NEW MEXICO 'R' STATE NCT-1
8. Well No. 13
9. Pool name or Wildcat VACUUM DRINKARD

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)	
1. Type of Well: OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	
2. Name of Operator TEXACO EXPLORATION AND PRODUCTION INC.	
3. Address of Operator P. O. Box 3109 Midland, Texas 79702	
4. Well Location Unit Letter <u>G</u> : <u>1905</u> Feet From The <u>NORTH</u> Line and <u>2130</u> Feet From The <u>EAST</u> Line Section <u>6</u> Township <u>18-SOUTH</u> Range <u>35-EAST</u> NMPM LEA County	
10. Elevation (Show whether DF, RKB, RT, GR, etc.) GR-3977', KB-3991'	

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☒
OTHER: PRODUCTION CASING ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. DRILLED 11 INCH HOLE TO 2743'. REDUCED HOLE SIZE TO 7 7/8. DRILLED TO 8150'. TD @ 10:00 AM 07-21-93.
2. HLS RAN GR-DLL-MSFL-SONIC, GR-SDL-DSN-CSNG FROM 8134' TO 6134'. PULLED GR-DSN TO SURFACE.
3. RAN 3 JOINTS OF 5 1/2, 17# WC-70, 44 JOINTS OF 17# WC-50 AND 137 JOINTS OF 15.5# WC-50, LTC CASING SET @ 8150'. DV TOOL @ 5025'.
4. DOWELL CEMENTED: 1ST STAGE - 350 SACKS 35/65 POZ CLASS H W/ 6% GEL, 5% SALT, 1/4# FLOCELE (12.8 PPG, 1.94 CF/S). F/B 225 SACKS CLASS H (15.6 PPG, 1.18 CF/S). OPEN DV TOOL @ 7:00 AM 07-23-93. DID NOT CIRCULATE CEMENT. 2ND STAGE - 1425 SACKS 35/65 POZ CLASS H W/ 6% GEL, 5% SALT, 1/4# FLOCELE (12.8 PPG, 1.94 CF/S). F/B 100 SACKS CLASS H (15.6 PPG, 1.18 CF/S). PLUG DOWN @ 1:30 PM 07-23-93. DID NOT CIRCULATE CEMENT.
5. RAN TEMPERATURE SURVEY. TOP OF CEMENT @ 300'.
6. ND. RELEASE RIG @ 5:00 PM 07-23-93.
7. PREP TO COMPLETE.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE C.P. Basham / SDH TITLE DRILLING OPERATIONS MANAGER DATE 07-26-93

TYPE OR PRINT NAME C.P. BASHAM

TELEPHONE NO. 915-6884620

(This space for State Use)

Orig. Signed by
Paul Kautz
Geologist

APPROVED BY _____ TITLE _____ DATE JUL 29 1993

CONDITIONS OF APPROVAL, IF ANY: