

PERC**WELL CHRONOLOGY REPORT**

REPORT DATE : 12/10/97 MD : 6,630 TVD : 0 DSS : 26 DOL : 25 MW : VISC :

DAILY DETAILS : RU PUMP TRK. PRESSURED UP ON CSG. CHANGED LEAKING CSG VALVES. PRESSURED CSG TO 580 PSI. RAN 25 MIN. CHART & TESTED. HELD 580 PSI. RD SWU & PUMP TRK.

REPORT DATE : 1/2/98 MD : 6,630 TVD : 0 DSS : 27 DOL : 26 MW : VISC :

DAILY DETAILS : RU WSU, ND WELL HEAD & NU BOP. UNSET PKR. SET PIPE RACKS. SD

REPORT DATE : 1/3/98 MD : 6,630 TVD : 0 DSS : 28 DOL : 27 MW : VISC :

DAILY DETAILS : SDFWE

REPORT DATE : 1/4/98 MD : 6,630 TVD : 0 DSS : 29 DOL : 28 MW : VISC :

DAILY DETAILS : SDFWE

REPORT DATE : 1/5/98 MD : 6,630 TVD : 0 DSS : 30 DOL : 29 MW : VISC :

DAILY DETAILS : TOH LD 2 3/8" IPC INJECTION TBG. PU & RAN 4 1/2" OD RETRIEVING HEAD & 204 JTS. 2 7/8" WORK STRING. RAN THRU PERFS. POH W/8 JTS. 2 7/8". CLOSE WELL IN.