

Submit 3 Copies  
to Appropriate  
District Office

State of New Mexico  
Energy Minerals and Natural Resources Department

Form C-103  
Revised 1-1-89

**OIL CONSERVATION DIVISION**  
310 Old Santa Fe Trail, Room 206  
Santa Fe, New Mexico 87503

**DISTRICT I**  
P.O. Box 1980, Hobbs, NM 88240

**DISTRICT II**  
P.O. Drawer DD, Artesia, NM 88210

**DISTRICT III**  
1000 Rio Brazos Rd., Aztec, NM 87410

WELL API NO.

30-025-34181

5. Indicate Type of Lease

STATE ☒

FEE ☐

6. State Oil & Gas Lease No.

LG-4226

**SUNDRY NOTICES AND REPORTS ON WELLS**  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A  
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"  
(FORM C-101) FOR SUCH PROPOSALS.)

7. Lease Name or Unit Agreement Name

Central EK Queen Unit

1. Type of Well:

OIL  
WELL ☒

GAS  
WELL ☐

OTHER

2. Name of Operator

Armer Oil Company

3. Address of Operator

815 W. 10th St., Fort Worth, Tx. 76102

8. Well No.

13

9. Pool name or Wildcat

EK Yates-SR-Queen

4. Well Location

Unit Letter N : 330 Feet From The South Line and 2310 Feet From The West Line

Section 7

Township 18S

Range 34E

NMPM

Lea

County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)

4094.5' RKB

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

**NOTICE OF INTENTION TO:**

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐

CHANGE PLANS ☐

PULL OR ALTER CASING ☐

OTHER: ☐

**SUBSEQUENT REPORT OF:**

REMEDIAL WORK ☐

ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☒

PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☐

OTHER: ☐

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

The subject well was spudded at 5:00 p.m. on November 7, 1997, with WEK Drilling Co. rotary tools.

Surface hole was drilled to 1705' RKB with a 12-1/4" bit. 8-5/8" OD 24#/ft casing was set @ 1700' RKB and cemented with 830 sxs. cement. Cement circulated to surface. Plug down @ 10:30 a.m., November 9, 1997.

Waited on cement 14 hrs. Pressure tested surface csg. and BOP stack to 1000 psi for 30 mins. before commencement of drilling operations under surface csg.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

*David L. Henderson*

TITLE

Petroleum Engineer

DATE 1/14/98

TYPE OR PRINT NAME

David L. Henderson

TELEPHONE NO. 817/332-1377

(This space for State Use)

ORIGINAL FILED IN 3 WILLIAMS  
DISTRICT SUPERVISOR

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

44 88 1993