

**DISTRICT I**  
PO Box 1980, Hobbs, NM 88241-1980  
**DISTRICT II**  
PO Drawer DD, Artesia, NM 88211-0719  
**DISTRICT III**  
1000 Rio Brazos Rd., Aztec, NM 87410

**OIL CONSERVATION DIVISION**

PO Box 2088  
Santa Fe, NM 87504-2088

WELL API NO.  
**30-025-34548**

5. Indicate Type of Lease  
STATE ☐ FEE ☒

6. State Oil & Gas Lease No.

**SUNDRY NOTICES AND REPORTS ON WELLS**  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK  
TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"  
(FORM C-101) FOR SUCH PROPOSALS)

1. Type of Well:  
OIL WELL ☒ GAS WELL ☐ OTHER

2. Name of Operator  
**SAHARA OPERATING COMPANY**

3. Address of Operator  
P.O. Box 4130, Midland, Texas 79704

4. Well Location

Unit Letter **Lot 4** : **398** Feet From The **South** Line and **384** Feet From The **East** Line  
Section **7** Township **18 South** Range **38 East** NMPM **Lea** County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)  
**3689' KB**

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

**NOTICE OF INTENTION TO:**

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐  
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐  
PULL OR ALTER CASING ☐

OTHER: ☐

**SUBSEQUENT REPORT OF:**

REMEDIAL WORK ☐ ALTERING CASING ☐  
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐  
CASING TEST AND CEMENT JOB ☒

OTHER: ☐

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103

- 2-20-99 Notified commission of casing & cement job. Drld to casing point of 3702'. Pump sweep and start POOH.
- 2-21-99 Ran GS, 1 jt 8-5/8", 32#/ft, K-55 LT&C casing, float collar, 92 joints 8-5/8", 32#/ft, K-55 LT&C casing (all new seamless), TLS 3709.18'. Set @ 3701'. RU BJ and Cemented with 875 sx 35:65:6 cement with 5 #/sk salt, tailed w/200 sx class "C" neat. Plug down @ 10:00 AM, rel press, float held OK, circ 230 sx to pit. ND BOP, set slips, cut off csg, NU WH, NU BOP & manifold.
- 2-22-99 Fin WOC. Test blind rams to 1500# OK. TIH w/Bit, BS, tricolor, monel collar, IBS, 29 dc's, test pipe rams and annular OK. Test casing OK. Waited on cement 18 hours prior to testing casing.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE [Signature] TITLE President DATE 2-22-99

TYPE OR PRINT NAME Robert McAlpine TELEPHONE NO. 1-915-697-0967

(This space for State Use)

APPROVED BY [Signature] TITLE [Signature] DATE MAR 17 1999

CONDITIONS OF APPROVAL, IF ANY: