

WELL TEST INTERPRETATION REPORT #: 6416655		PAGE: 2,
CLIENT : DEVON ENERGY		15-AUG-00
REGION : CSD	SEQUENCE OF EVENTS	FIELD:
DISTRICT: HOBBS		ZONE : BONE SPRINGS
BASE : MIDLAND		WELL : REEVES WEST #1
ENGINEER: KIRK BEASLEY		LOCATION: 15-18S-35E

DATE	TIME (HR:MIN)	DESCRIPTION	ET (MINS)	BHP (PSIA)	WHP (PSIG)
=====					
14-AUG	22:05	OPEN TO BUBBLE HOSE ONLY SET HOOK WALL PACKERS	-2		
	22:07	START FLOW	0	183	
	22:08	BLOW DESCRIBED IN INCHES	1		1"
	22:10		3		2"
	22:12	END FLOW & START SHUT-IN	5	241	2.5"
	23:11	END SHUT-IN	64	3572	0"
	23:15	START FLOW	68	256	1/4"
	23:19		72		1"
	23:23	MUD DROPPING IN ANNULUS	76		12"
	23:19	SEAT FAILED	72		
	23:25	END FLOW	78	577	
15-AUG	06:56	PULLED LOOSE	529		