



3311 Industrial • Hobbs, New Mexico 88240
Business (505) 392-5583 • Fax (505) 392-3231

PACKER INSTALLATION PLAN

5 1/2" 15.5" Lasing PKR SET 12,000' Lmp.		PREPARED FOR		COMPANY		DATE	
		Tom TAYLOR		PHILLIPS PET. Co		10-22-01	
INSTALLATION		LEASE & WELL NO.		COUNTY	STATE	☒ NEW COMPLETION ☐ WORKOVER	
		LEAMEX 61w		LEA	N.M.		

ITEM	LENGTH	FROM	TO	DESCRIPTION	OD	ID
	14'	0	14'	KELLY CORRECTION		
1	4273.25	14	4287.25	135 JOINTS 2 3/8 INJECTION TUBING 1PC TK-70	2.375	1.995
2	1.97	4287.25	4289.22	5 1/2" X 2 3/8 ON/OFF TOOL W/ 1.78 F PROFILE NICKEL COATED	4.25	1.78
3	3.73	4289.22	4292.95	5 1/2" X 2 3/8 G-6 INS. PACKER 15.5" NICKEL COATED	4.75	1.938
4	.41	4292.95	4293.36	2 3/8 WIRE LINE RE-ENTRY GUIDE NICKEL COATED	3.06	2.50
PERF 4332 — 4346						