

Our original plans were then to perforate the 8-5/8" casing and complete as a water well; however, intention to change plans and abandon this well was approved 11-22-44, and balance of hole was plugged as follows. The 8-5/8" casing was parted and pulled at approximately 780', and cement plugs spotted as follows to protect water sand from 690' to 760': 20 sacks, 788-760', and 20 sacks, 690-662'. We were able to recover only 300' of 10-3/4" casing, which had been added at 675', and the 13-3/8" casing was left cemented in the hole. The required 4" pipe marker was cemented in the top of the hole with 20 sacks of cement.

All above work was completed on 12-16-44, and the location is now cleaned up and ready for inspection.