

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease
State ☒ For ☐
5. State Oil & Gas Lease No.
B1040

SUNDARY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO REPERF OR PLUG BACK TO A DIFFERENT RESERVOIR.
SEE APPLICATION FOR PERMIT - (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐	7. Unit Agreement Name
2. Name of Operator	8. Farm or Lease Name
Amerada Hess Corporation	State V "A"
3. Address of Operator	9. Well No.
Drawer D, Monument, New Mexico 88265	1
4. Location of Well	10. Field and Pool, or Wildcat
UNIT LETTER N 660 FEET FROM THE South LINE AND 1980 FEET FROM	Vacuum G/SA
THE West LINE, SECTION 23 TOWNSHIP 17S RANGE 34E	
11. Elevation (show whether DF, RT, GR, etc.)	12. County
4221' DF	Isla

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☒	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPERATIONS ☐	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOB ☐	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103. 5-29-80 to 6-24-80 - Pulled & laid down 2-3/8" tbg., Picked up & ran retrievable bridge plug, pkr. & 2-3/8" tbg. Set bridge plug at 4210'. Tested OK. Spotted 400# 20/40 sand on top of bridge plug. Ran cement bond log fr. 4030' to surface. Top of cement outside 5-1/2" csg. at 2920'. Reversed sand fr. top of bridge plug, recovered & pulled bridge plug. Set CI bridge plug in 5-1/2" csg. at 4212' & spotted 25 sks. Class C cement on top of bridge plug. Set pkr. at 1438'. Perf. 5-1/2" csg. fr. 2878' to 2880' & pumped 180 sks. cement w/additives thru perfs. Ran temp. survey & found top of cement inside 5-1/2" csg. at 2451'. Perf. 5-1/2" csg. at 1860' & pumped total of 550 sks. cement w/additives down tbg. & thru perfs. at 1860'. Reversed tbg. clean & trip out w/tbg. & pkr. Re-ran tbg. & reversed out cement fr. 1438' to 1738' Ran temp. survey & found top of cement inside 5-1/2" csg. at 1738' & top of cement outside 5-1/2" csg. at 1620'. Perf. 5-1/2" csg. at 995', set pkr. at 763' & attempted to circ. out 7-5/8" csg. No results. Spotted 12 bbls. acid over perfs. & broke down OK. Tested 5-1/2" csg. above & below perfs. at 995' w/1000#. Held OK. Pumped 50 bbls. fresh water thru perfs. No returns out 7-5/8" csg. Pumped 200 sks. cement down tbg., 189 sks. thru perfs. & left 11 sks. inside 5-1/2" csg. Ran temp survey & found top of cement inside csg. at 860'. WOC & drld. cement inside 5-1/2" csg. fr. 870' to 1000' & cement stringers to 1025'. Tested w/800# f/15 min. Held OK. Drld. cement fr. 1715' to 1863' & tested w/800# f/15 min. Held OK. Drld. cement fr. 2456' to 2664' & circ. hole clean. Trip out w/tbg., DC's & bit & ran pkr. & tbg. Tested csg. fr. 1872' to 2664' & found csg. leak between 2639' & 2644'. Trip out w/tbg. & pkr. Re-ran bit & drld. cement fr. 2664' to 2800' & circ. hole clean. Ran cement bond log fr. 2800' to surface. Perf. 5-1/2" csg.

(OVER)

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED E. B. Fisher TITLE Supv. Adm. Ser. DATE 6-24-80APPROVED BY [Signature] TITLE [Signature] DATE JUN 27 1980

CONDITIONS OF APPROVAL, IF ANY:

fr. 2643' to 2645'. Pumped 300 sks. cement down tbg., 278 sks. thru perf. & left 22 sks. inside 5-1/2" csg. WOC & drld. cement fr. 2348' to 2670' & cement stringers to 2700'. Ran pkr. & tbg. & set pkr. & located csg. leak between 2637' & 2655'. Ran cement retainer w/60' of aluminum tail pipe & set retainer at 2600' & tail pipe at 2660'. Pumped 400 sks. cement w/additives down tbg. & thru csg. leak. Drld. retainer & tail pipe to 2660' & good cement to 2678' & cement stringers to 2700' & circ. hole clean.

Q08 28150