

STATE OF NEW MEXICO  
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION

P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
B1040	

SUNDRY NOTICES AND REPORTS ON WELLS  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator Amerada Hess Corporation		8. Farm or Lease Name State V "A"
3. Address of Operator Drawer D, Monument, New Mexico 88265		9. Well No. 3
4. Location of Well UNIT LETTER <u>K</u> , <u>1980</u> FEET FROM THE <u>South</u> LINE AND <u>1980</u> FEET FROM THE <u>West</u> LINE, SECTION <u>23</u> TOWNSHIP <u>17S</u> RANGE <u>34E</u> RANGE		10. Field and Pool, or Wildcat Vacuum G/SA
15. Elevation (Show whether DF, RT, GR, etc.) 4041'		12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input checked="" type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

December 1979

Cut off dry hole marker, installed BOP, milled over remaining 18' of 4" marker & it fell. Ran 6-1/8" bit to 1244' & pressure tested 7" csg. w/800#. Held OK. McCullough perf. 7" csg. at 1193' w/two jet shots. Set Dowell cement retainer in 7" csg. at 1062' & cement squeezed 7" csg. perf. & circ. cement to surface out 9-5/8" csg. w/250 sks. cement. Installed dry hole marker (total of 26'). Re-plugging procedure witnessed by Mr. Eddie Seay and Mr. Ott Wink w/NMOCD, Hobbs.

P&A

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED CB Fisher TITLE Supv. Adm. Ser. DATE 6-19-80

APPROVED BY A. J. Jaramila TITLE OIL & GAS INSPECTOR DATE JUN 26 1980

CONDITIONS OF APPROVAL, IF ANY: