

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease	
State ☒	Fee ☐
5. State Oil & Gas Lease No. B-2076	

SUNDRY NOTICES AND REPORTS ON WELLS
DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. ☐ OIL WELL ☐ GAS WELL ☐ OTHER-
2. Name of Operator TEXACO Inc.
3. Address of Operator P. O. Box 728, Hobbs, New Mexico 88240
4. Location of well UNIT LETTER M 660 FEET FROM THE South LINE AND 660 FEET FROM THE West LINE, SECTION 25 TOWNSHIP 17-S RANGE 34-E N.M.P.M.

7. Unit Agreement Name Central Vacuum Unit
8. Farm or Lease Name Central Vacuum Unit
9. Well No. 39
10. Field and Pool, or Wildcat Vacuum, Grayburg San Andres

15. Elevation (Show whether DF, RT, GR, etc.) 4007' (DF)

12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data			
NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER Addl Perfs in San Andres ☒	CASING TEST AND CEMENT JOBS ☐	OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- RIG UP. PULL RODS AND PUMP. INSTALL BOP. PULL TUBING.
- PERFORATE 4 1/2" CASING LINER W/ 2-JSPF @ 4376', 4402', 07', 13', 20', 23', 30', 34', 53', 78', 4564', 73', 78', 86', 98', 4603', 37', 40', 59', & 4663'.
- SET RBP BELOW 4770'. SET PACKER @ 4500'. ACIDIZE PERFS 4564' - 4763' W/4000 GALS 20% NEFE HCL ACID AND 1/2 DRUM SCALE INHIBITOR IN 4 - STAGES USING 400# MOTHBALLS AND 500# ROCK SALT BETWEEN STAGES. FLUSH W/ 75 BBLS BRINE WATER.
- RESET RBP @ 4525'. SET PACKER @ 4300'. ACIDIZE CASING PERFS 4376' - 4478' W/ 3000 GALS 20% NEFE HCL ACID & 1/2 DRUM SCALE INHIBITOR IN 3 - STAGES USING 400# MOTHBALLS AND 400# ROCK SALT BETWEEN STAGES. FLUSH W/ 75 BBLS BRINE WATER.
- PULL PACKER AND RBP. INSTALL PRODUCTION EQUIPMENT. TEST AND RETURN TO PRODUCTION.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Eddie Seay TITLE Asst Dist Mgr DATE 10-10-83

APPROVED BY OIL & GAS INSPECTOR TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY:

OCT 13 1983