

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease
State ☒ Fee ☐

5. State Oil & Gas Lease No.
B-1056

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. ☒ OIL WELL ☐ GAS WELL ☐ OTHER-

2. Name of Operator
TEXACO Inc.

3. Address of Operator
P. O. Box 728, Hobbs, New Mexico 88240

4. Location of Well
UNIT LETTER J 1980 East 1980
THE South LINE, SECTION 25 TOWNSHIP 17-S RANGE 34-E NMPM.

7. Unit Agreement Name
Central Vacuum Unit

8. Farm or Lease Name
Central Vacuum Unit

9. Well No.
22

10. Field and Pool or Whdcat
Vacuum Grayburg San Andres

11. Elevation (Show whether DF, RT, GR, etc.)

12. County
Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input checked="" type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. RIGGED UP. PULL RODS AND PUMP. INSTALL BOP. PULL TUBING.
2. CLEAN OUT AND UNDER-REAM TO 4720'. RAN GAMMA RAY-CALIPER LOG.
3. SPOT AMMONIA BICARB OVER OPEN-HOLE SECTION 4340'-4710'. SET PKR @ 3690' AND SQUEEZE 6 BBLs INTO FORMATION. ACIDIZE W/4000 GALS 15% GEL NEFE ACID IN 3-STAGES USING 1000# MOTH BALLS AND 1000# ROCK SALT BETWEEN STAGES.
4. INSTALL PUMPING EQUIPMENT. TEST AND RETURN TO PRODUCTION.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE ASST DIST MGR DATE 9-20-84

APPROVED BY [Signature] TITLE DATE SEP 21 1984