



REPORT ON RESULT OF PLUGGING OF WELL

State of New Mexico "T" Well No. 1

Page 2

This well was completed December 7, 1938. Production declined and well has been standing since 8-15-39. After attempts to recomplete as a commercial producer had failed well was salvaged, plugged and abandoned as follows: Spotted cement plugs, 10 sacks, 4753-4653'; 15 sacks, 4100-4050' (in bottom of 5-1/2" casing). Parted and pulled 5-1/2" casing at 2370' and spotted cement plugs of 20 sacks, 2450-2350'; (in the top of the parted 5-1/2" casing); 25 sacks, 1650-1550'. Parted and pulled 380' of 7-7/8" casing and spotted cement plugs 20 sacks, 400-350' (top of the parted 7-7/8" casing); 20 sacks from 100' to top of hole, cementing in the usual 4" x 10' pipe marker extending 4' above ground.

The hole was filled with heavy mud between all above cement plugs, and all mud and cement plugs were pumped in through tubing.

Commenced SP & A 4-18-48. Completed SP & A 4-18-48.

-----

1526  
1380  
1200