

REPORT ON RESULT OF PLUGGING OF WELL

Page 2

State of New Mexico "D" NCT-2 Well No. 2 (Cont'd)

Completed drilling February 22, 1948, without encountering commercial gas or oil horizons. Well was salvaged, plugged and abandoned as follows: Spotted cement plugs: 35 sacks, 4900-4600'; 15 sacks, 4275-4225', (in the bottom of the 5-1/2" casing) Parted and pulled 1181' of 5-1/2" casing and spotted cement plugs as follows: 35 sacks, 1250-1150' (in the top of the parted 5-1/2" casing) 30 sacks, 950-850'. Plugged top of hole with 15 sacks of cement from 100' to top (in 8-5/8" casing), cementing usual 4" x 10' pipe marker extending 4' above ground level, and leaving all 8-5/8" casing cemented in the hole. Hole was filled with heavy mud between cement plugs, and all mud and cement was pumped in through drill pipe and tubing. Rigged Up to SP&A 4-15-48. Completed SP&A 4-20-48.
