

O CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

CO. OF TAX TO RECEIVER	
CITY SECTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

3a. Indicate Type of Lease
State ☒ Fee ☐
5. State Oil & Gas Lease No.
B-1576

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL ☒ GAS WELL ☐ OTHER- ☐

Name of Operator

Exaco Inc.

Address of Operator

P. O. Box 728, Hobbs, NM 88240

Location of Well

UNIT LETTER H 1980 FEET FROM THE North LINE AND 660 FEET FROMTHE East LINE, SECTION 33 TOWNSHIP 17S RANGE 34E NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)

4058' GR

7. Unit Agreement Name

West Vacuum Unit

8. Farm or Lease Name

9. Well No.

17

10. Field and Pool, or Wildcat

Vacuum Grayburg
San Andres

12. County

Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

FORM REMEDIAL WORK ☐PLUG AND ABANDON ☐REMEDIAL WORK ☒ALTERING CASING ☐TEMPORARILY ABANDON ☐COMMENCE DRILLING OPNS. ☐PLUG AND ABANDONMENT ☐L OR ALTER CASING ☐CHANGE PLANS ☐CASING TEST AND CEMENT JOB ☐OTHER ☐OTHER ☐

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- 1) MIRU. Pulled rods, installed BOP. Pulled tubing.
- 2) TIH with 4 3/4" Kutrite shoe and four 3 1/2" DC's on 2 3/8" workstring. Drilled out junk and fill in open hole from 4595' to 4685'. POH.
- 3) TIH with packer and workstring. Spot 600 gallons ammonium bicarbonate across open hole.
- 4) Set packer at 4075'.
- 5) Acidized 4 3/4" open hole 4110-4685' with 4,000 gallons gelled 20% NEFE in two stages with 1000# rocksalt block. AIR 4 BPM, Max P 2800#, Avg P 2500#, ISIP 2500#.
- 6) Washed out salt from 4645' to 4685'. TOH with packer and workstring.
- 7) Run production equipment, remove BOP, and return to production. OPT - 6 BO, 62 BW, 34.6 gravity, GOR 712. Test prior to workover - 30 BO, 40 BW.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

ORIGINAL SIGNED BY JERRY SEXTON
DISTRICT I SUPERVISORTITLE District Admin. SupervisorDATE 04/14/86DATE APR 24 1986

RECEIVED
APR 23 1986
O.C.D.
HOBBS OFFICE