

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form O-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. B-155

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT - 1" (FORM O-101) FOR SUCH PROPOSALS.)

OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name Central Vacuum Unit
Name of Operator TEXACO Inc.	8. Farm or Lease Name Central Vacuum Unit
Address of Operator Drawer 728, Hobbs, New Mexico 88240	9. Well No. 69
Location of Well UNIT LETTER E 660 FEET FROM THE West LINE AND 1980 FEET FROM THE North LINE, SECTION 36 TOWNSHIP 17-S RANGE 34-E	10. Field and Pool, or Subject Vacuum Grayburg San Andres
13. Elevation (Show whether DF, RT, GR, etc.) 4015' (DF)	11. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
FULL OR ALTER CASING <input type="checkbox"/>	OTHER <input checked="" type="checkbox"/> Repair Waterflow	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. Rig up. Pull rods and pump. Install BOP. Pull tubing
2. Set RBP at 3000' and dump 10' sand on plug.
3. Perforate 5-1/2" casing with 2 JS at 1600'. Set cement retainer at 1550'.
4. Squeeze with 500 sx. Class "H" cement containing 2% CaCl. WOC and test. Run temperature survey if necessary. DOC.
5. Install production equipment. Test and return to production.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE Ass't. Dist. Supt. DATE 11-5-80

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: