

OIL CONSERVATION DIVISION

P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-73

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease
State ☒ For ☐

5. State Oil & Gas Lease No.
B-155

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO OPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT - " (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL ☒ GAS WELL ☐ OTHER ☐

7. Unit Agreement Name
Central Vacuum Unit

8. Firm or Lease Name
Central Vacuum Unit

9. Well No.
78

10. Field and Pool or Wildcat
Vacuum Grayburg
San Andres

Name of Operator
Texaco Inc.

Address of Operator
P.O.Box 728, Hobbs, New Mexico 88240

Location of Well

UNIT LETTER J 1980 FEET FROM THE South LINE AND 1980 FEET FROM

THE East LINE, SECTION 36 TOWNSHIP 17-S RANGE 34-E

15. Elevation (Show whether DF, RT, GR, etc.)

3990' (GR)

12. County

Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☐
CASING TEST AND CEMENT JOBS ☐


ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

OTHER ☒ Repair Water Flow

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. Rigged up. Pull pump. Install BOP.
2. Set RBP @ 3900'.
3. Perforate 5 1/2" Csg w/2-JS @ 1565'.
4. Set Cement retainer @ 1500'. Cement perfs @ 1565' w/260 sx. thixset cement containing 3% Cacl. Cement circulated. Squeezed w/Addl. 1000 gals flochek & 240 sx thixset cement. WOC.DOC. Cement did not hold.
5. Set cement retainer @ 1500'. Squeezed perfs @ 1565' w/1200 sx thixset cement & 500 gals flchek. WOC.DOC. Cement did not hold.
6. Set cement retainer @ 1500'. Squeezed perfs @ 1565'w/50 sx thixset cement. WOC.DOC.
7. Tested 5 1/2" csg to 600# for 30 minutes, 1:00-1:30 PM, 12-9-81. Tested OK.
8. Install Production equipment. Test & return to production, 12-17-81.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED 

TITLE Asst. Dist. Mgr.

DATE 12-21-81

APPROVED BY
CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE