

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLI
(Other instructions
verse side)

5-
re-

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

MM 02391

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
See "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR
Sinclair Oil & Gas Company

3. ADDRESS OF OPERATOR
P. O. Box 1920, Hobbs, New Mexico

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface 660' fr the north line and 660' fr the West line

7. UNIT AGREEMENT NAME
Mescalero Ridge Unit

8. FARM OR LEASE NAME
Mescalero Ridge Unit

9. WELL NO.
1

10. FIELD AND POOL, OR WILDCAT
Quail Ridge Bone Spgs &

11. SEC., T., R., M., OR BLK. AND MORROW
SURVEY OR AREA
21-T19S-R34E

14. PERMIT NO.
15. ELEVATIONS (Show whether DF, RT, GR, etc.)
3747' GR

12. COUNTY OR PARISH
Lea
13. STATE
New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐ PULL OR ALTER CASING ☐
FRACTURE TREAT ☐ MULTIPLE COMPLETE ☐
SHOOT OR ACIDIZE ☐ ABANDON* ☐
REPAIR WELL ☐ CHANGE PLANS ☐
(Other) ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐ REPAIRING WELL ☐
FRACTURE TREATMENT ☐ ALTERING CASING ☐
SHOOTING OR ACIDIZING ☐ ABANDONMENT* ☐
(Other) Plug off Morrow zone w/cement X
(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

- 11-7-66 Set PSI Plug in 2-1/16" CD tubing @ 13,210' to blank off Morrow gas zone to 13,328-13,340'. Model "D" Packer @ 13,225'. Cut 2-1/16" tubing @ 13,161'.
11-12-66 Spot 16 sacks 10-20 sand and 6 sacks cement. Top of plug @ 13,079'. WOC 24 hrs. Pressure test casing and plug to 2500# for 30 mins. Tested O.K. Installed Hydraulic pumping equipment for Bone Springs 10,118-134' and complete as single oilwell.
11-21-66 On potential test 24 hours ending 6:00 PM 11-21-66 pumped Bone Springs perfs. 10,118-10,134' 162 BHO Gvty 41.2 plus 10 BFW. GOR 532:1.

APPROVED

NOV 23 1966

J L GORDON
ACTING DISTRICT ENGINEER

18. I hereby certify that the foregoing is true and correct

SIGNED [Signature] TITLE Superintendent DATE 11-22-66

(This space for Federal or State office use)

APPROVED BY _____ TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side

Orig&2cc: USGS, Hobbs
cc: Regional Office
cc: file