

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPL
(Other instructions
verse side)

E*
re-

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 02391

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

186

7. UNIT AGREEMENT NAME

Mescalero Ridge Unit

8. FARM OR LEASE NAME

Mescalero Ridge U-it

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Quail Ridge Bone Spgs
Morrow

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

21-T19S-R34E

SUNDRY NOTICES AND REPORTS ON WELLS
(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR
Sinclair Oil & Gas Company

3. ADDRESS OF OPERATOR
P. O. Box 1920, Hobbs, New Mexico

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface
660' fr the north line and 660' fr the West line

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)
3747 GR

12. COUNTY OR PARISH

Lee

13. STATE

New Mexico

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

(Other) Plug off Morrow Zone/cement ☒

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

ABANDON* ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐

FRACTURE TREATMENT ☐

SHOOTING OR ACIDIZING ☐

(Other) ☐

REPAIRING WELL ☐

ALTERING CASING ☐

ABANDONMENT* ☐

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Well presently completed in Bone Springs 10,118-134' and Morrow 13,328-340'.
Total Depth 13,972', PSTD 13,421'.

PROPOSE TO: Black-off Morrow zone w/Model D packer and spot 2 sacks cement.
Run tubing and packer and test plug. Install Hydraulic pumping equipment
on Bone Springs zone and complete as single oilwell in Bone Springs.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Superintendent

DATE

9-20-66

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side

Orig&2cc: USGS, Hobbs
cc: Region Office
cc: file