

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-77

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease
State ☒ For ☐
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT - " (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐	7. Unit Agreement Name
2. Name of Operator Chevron U.S.A. Inc.	8. Farm or Lease Name State 4-27
3. Address of Operator P.O. Box 670, Hobbs, NM 88240	9. Well No. 7
4. Location of well UNIT LETTER K 1980 FEET FROM THE South LINE AND 1780 FEET FROM THE West LINE, SECTION 27 TOWNSHIP 17S RANGE 35E NMPM.	10. Field and Pool, or Wildcat Vacuum Glorieta
15. Elevation (Show whether DF, RT, GR, etc.) 3936	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOBS ☐
OTHER sqz perfs, reperf, acdz ☒

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Work performed 5-19-88 thru 5-23-88

TOH w/production tbq, TIH w/ CIGR to 5856. Sqz cmt w/100sx Cl C, lead and 100sx Cl H tail. Displaced w/ FW, Rev. out 26 sx cmt. (100sx lead and 60sx tail in formation). WOC 37 hrs. TIH, tag CIGR at 5856. Drill CIGR and firm cement to 6070, circulate clean. Tst sqz to 500psi, ok, for 15 min. Perf 6051-54, 6062-65, 2 SPF (12 holes) 3 1/8" guns, 180° phase. Spot 100 gallons 15% NEFE HCL across perfs 6051-65. Set pkr at 5958. Acidize w/500 gallons 15% NEFE HCL and displace w/ CKF. Swab. TIH w/ production tbq, ND BOP, NU WH. Space out, test pmp to 500psi, ok.. Hang on beam.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED M. E. Abbin TITLE Staff Drlg. Engr. DATE June 21, 1988

ORIGINAL SIGNED BY JERRY SEXTON

APPROVED BY D. STANTON TITLE DATE
CONDITIONS OF APPROVAL, IF ANY: